



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** September 18, 2023

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.15.2023	07.14.2023
<b>Design Development</b>	07.17.2023	08.18.2023
<b>Construction Documents</b>	08.21.2023	10.01.2023
<b>Permitting &amp; GMP</b>	10.01.2023	TBD
<b>Construction</b>	Summer 2024	Fall 2024

### Design status:

GMC is continuing work on construction documents, and has completed a series of cost estimates.

### Previous accomplishments:

- GMC has reviewed each concept with the APS Team and has made the appropriate adjustments.
- Site visits have been made to each school with MEP, Security, and Hardware personnel for review.
- Design Development drawings have been completed and submitted to APS.
- GMC has completed cost estimates for each of the schools.

### Upcoming project goals:

- Visit Washington with Structural.
- Coordinate VE options discussed in the cost estimate meeting last week.
- **POs have been provided for 13/19 schools. Remaining schools are Therrell, Sutton, Wesley International, East Lake, Carver, and Hank Aaron.**

### Upcoming meetings:

- None Currently Scheduled.

### Owner actions:

- **Provide GMC's POs for this project.**
- Continue CM Solicitation Process.
- Provide feedback on outstanding review items from DD Review Sessions.

### Design team actions:

- Continue coordination for Construction Documents.