



Description

Mays HS - Visitor Grandstand Erection

Taken Date

08/22/2025 at 12:40 pm

Uploaded By

Kasey Sterling

Upload Date

08/22/2025 at 04:13 pm

File Name

D2690DBB-92CF-4D9B-8C72-B1D...

Album

Weekly Photo Report



Description

North Atlanta HS - Visitor Side Sidewalks and Pavers Installed

Taken Date

08/22/2025 at 07:02 am

Uploaded By

Kasey Sterling

Upload Date

08/22/2025 at 04:11 pm

File Name

12DB7E54-1D98-4CDC-A0D3-C1B...

Album

Weekly Photo Report



Description

Therrell HS - Visitor Side Grandstand Footings Installed

Taken Date

08/20/2025 at 09:36 am

Uploaded By

Kasey Sterling

Upload Date

08/22/2025 at 04:10 pm

File Name

585288C3-439D-4BEB-B17D-1EB...

Album

Weekly Photo Report



Description

Mays HS - New Stair Handrails Installed and Painted.

Taken Date

08/18/2025 at 03:49 pm

Uploaded By

Kasey Sterling

Upload Date

08/22/2025 at 04:12 pm

File Name

DF40BF4B-27C3-4C28-AE76-0CC...

Album

Weekly Photo Report

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

8/18/2025 – 8/22/2025



Last Week's Activities:

- Start visitor side grandstand erection – Mays HS
- Start electrical underground rough ins – Therrell HS
- Continue grandstand installation - North Atlanta HS
- Continue sidewalk installation - North Atlanta HS
- Continue footing excavation for home and visitor side grandstands – Therrell HS
- Complete light pole base installation – Mays HS

This Week's Activities:

- Continues visitor side grandstand installation – Mays HS
- Continue perimeter fence installation – North Atlanta HS
- Continue home side footing excavation – Therrell HS
- Continue electrical underground rough ins – Therrell HS
- Complete sidewalk installation – North Atlanta HS
- Complete grandstand installation – North Atlanta HS
- Complete installation of new light poles – North Atlanta HS
- Complete pouring visitor side grandstand footings – Therrell HS
- Complete installation of new light pole base – Mays HS

Next Week's Activities:

- Start pour of home side bleacher footings – Therrell HS
- Start landscaping – North Atlanta
- Complete electrical underground rough in – Therrell HS
- Complete perimeter fencing installation – North Atlanta HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%