



Description

Maynard Jackson HS - Assembly of Grandstand Foundation Reinforcing

Taken Date

09/23/2025 at 01:11 pm

Uploaded By

Craig Bonfig

Upload Date

09/24/2025 at 11:30 am

File Name

[FA58EEFD-E087-4A73-B31E-07D4...](#)

Album

Weekly Photo Report



Description

Maynard Jackson HS - Grandstand Foundation Formwork

Taken Date

09/23/2025 at 01:10 pm

Uploaded By

Craig Bonfig

Upload Date

09/24/2025 at 07:33 am

File Name

[C61F54A9-0913-43C0-A21C-EFE2...](#)

Album

Weekly Photo Report



Description

Therrell HS - Erection of Home Side Grandstand Steel Framing

Taken Date

09/22/2025 at 09:43 am

Uploaded By

Craig Bonfig

Upload Date

09/24/2025 at 11:30 am

File Name

[ABAA7384-FEB5-47C2-956E-B4A...](#)

Album

Weekly Photo Report



Description

Therrell HS - Home Side Grandstand Anchor Installation

Taken Date

09/19/2025 at 05:41 pm

Uploaded By

Craig Bonfig

Upload Date

09/24/2025 at 11:30 am

File Name

[51DA83FC-C9D9-448A-BF9B-FFF3...](#)

Album

Weekly Photo Report

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

9/22/2025 – 09/26/2025



Last Week's Activities:

- Completed fence installation - North Atlanta HS
- Installed light poles. - Mays HS
- Completed grandstand foundations.
- Completed electrical underground rough ins – Therrell HS
- Installed light pole bases – Therrell HS
- Mobilized – Maynard HS
- Installed temp fencing – Maynard HS
- Began demo and tree removal – Maynard HS

This Week's Activities:

- Owner punch list generated – North Atlanta HS
- Begin erection of grandstands – Therrell HS
- Begin chin link fence install – Therrell HS
- Installed light pole bases – Maynard HS
- Poured grandstand footings – Maynard HS

Next Week's Activities:

- Complete owner punch – North Atlanta HS
- Complete final inspections – North Atlanta HS
- Complete grandstand erection – Therrell HS
- Install pedestrian lighting – Therrell HS
- Continue electrical underground rough ins – Maynards HS
- Install grandstand ramp piers – Maynard HS

| <u>Contract and Billings</u> | |
|---|----------------|
| Contract | |
| Current Contract Value | \$13,434,207 |
| Billings | |
| Date Last Billing Submitted | 6/30/2025 |
| Total Billed to Date (Including Retainage) | \$4,179,371.59 |
| Date of Last Payment | 8/05/2025 |
| Amount Paid to Date | \$3,973,403.03 |
| Amount Open Receivables (Not Including Retainage) | \$0 |
| Percent Billed to Date | 29.58% |