



# GN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** November 27, 2023

## Goodwyn Mills Cawood

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	09.29.2023
Permitting & GMP	10.16.2023	Phase I – Desired Jan. 2024 Phase II – Desired Mar. 2024
Construction	Spring 2024	Fall 2024

### Design status:

GMC has submitted all Phase I schools and a select number of Phase II schools for permitting and for GaDOE Final approval. GMC is waiting for APS to approve further permit submissions to the COA.

### Previous accomplishments:

- Seven schools have been submitted to COA for permitting. Several have received formatting comments and those have been responded to.
- Fifteen schools have been submitted to the GaDOE. Eleven have received final approval.
- POs have now been received for all nineteen schools.

### Upcoming project goals:

- Complete permit submissions to the COA.
- Review GMP pricing from Paschen with APS and determine appropriate VE items.

### Upcoming meetings:

- APS Permitting Review – Tuesday, Dec. 12, 11 AM via Teams
- GMP Review – November 28, 2023 at 1:30 PM, APS Office

### Owner actions:

- Provide feedback on appropriate timing for remaining permit submissions.

### Design team actions:

- Complete submissions for building permit.