


Quote of the week: "If you are working on something that you really care about, you don't have to be pushed. The vision pulls you."

Project: Toomer ES Additions and Modification

Week Ending: December 1, 2023

THIS WEEK:

- Installing piping for mop sink in the kitchen custodian room - room 1132
- Run gas, cold and hot water piping for kitchen equipment
- Complete CMU wall install in the Kitchen
- New addition column footing have been poured
- CMU wall install in complete on the 1st and 2nd floor in area 3
- Complete metal stud framing in area 3
- Begin drywall wall cover up
- In wall electrical inspection was this week for area level 2
- Hanging fire sprinkler in area 2 is complete



Began Forming up slab for new addition next week



Continue to construct CMU block walls in the cafeteria



Continue to install underground site plumbing



Continue with structural steel install in area 2



Column footings for the new addition have been poured



Prepping new addition for slab pour

NEXT WEEK – December 4 - December 8

- Begin installing 6" sprinkler pipe in the kitchen over head
- Begin setting VRF condensers on the roof
- Finish wall cover up on the 2nd floor in area 3
- Electrical inspection is on area 3 first floor
- Continue to run conduit in the kitchen for food service equipment
- Begin building 4 ft wall in the kitchen below the kitchen hood
- Begin new addition pour back

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30, 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.