



Brown & Root
INDUSTRIAL SERVICES, L.L.C.

WEEKLY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

June 10, 2021

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



Figure 1 S. Atl – Final Sidewalk Pour



Figure 2 South Atlanta – Plumbing Installation



Figure 3 Carver – Topping out CMU



WEEKLY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

June 10, 2021

Last Week's Activities:

- Carver HS – Electrical, mechanical and plumbing rough-in
- S. Atlanta HS – Electrical and plumbing rough-in.

This Week's Activities:

- Carver HS – Top out cmu, plumbing rough-in.
- S. Atlanta HS – Mechanical insulation, plumbing fixture installation, electrical trim out, site clean-up and final grade. Transformer shutdown and pulling feeders to building.

Next Week's Activities:

- Carver HS –mechanical rough-in, electrical rough-in, general trades, transformer shutdown to tie in feeders
- S. Atlanta HS – Drywall and finishes, inspections, request building power energization.

Schedule:

- The GC has shown improved manpower and progress consistently above and beyond previous efforts with Brown and Root continuing assistance with cash flow for the GC.

Budget:

- Construction Budget:
 - Carver: \$826,402
 - S. Atlanta: \$626,866
- Budget Status: On Budget
- Gross Billed to Date:
 - Carver: \$607,630
 - S. Atlanta: \$480,559