



**WEEKLY CONSTRUCTION PROGRESS REPORT**

**Construct Field Houses, S. Atlanta and Carver High Schools**

**May 20, 2021**

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



*Figure 1 S. Atl – Mechanical/Elect Rough*



*Figure 2 S. Atl – Plumbing and Mechanical Rough*



*Figure 3 Carver – Paint*



*Figure 4 Carver – Soffit Completed*



## WEEKLY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

May 20, 2021

### Last Week's Activities:

- Carver HS – block fill and first coat of paint, soffit and fascia material delivery and installation started.
- S. Atlanta HS – Flowell installation, fans installation, finish electrical rough above ceiling and ceiling closure inspection, misc. accessories.

### This Week's Activities:

- Carver HS – Finished soffit and fascia, plumbing material delivery, start plumbing rough-in, pressure washed brick veneer, mechanical rough-in.
- S. Atlanta HS – Mechanical rough-in.

### Next Week's Activities:

- Carver HS – Cmu tooth in to deck, mechanical rough-in, plumbing rough-in, electrical rough-in.
- S. Atlanta HS – Mechanical inspection, complete sidewalk, toilet partitions.

### Schedule:

- Revised Target Completion dates of 6/14 and 7/2 (S. Atl and Carver respectively) shows a slight expected improvement in the scheduled dated 3/5/21. The GC has shown improved manpower and progress consistently above and beyond previous efforts with Brown and Root continuing assistance with cash flow for the GC.

### Budget:

- Construction Budget:
  - Carver: \$806,230
  - S. Atlanta: \$604,946
- Budget Status: On Budget
- Gross Billed to Date:
  - Carver: \$554,192
  - S. Atlanta: \$443,337