

WEEKLY CONSTRUCTION PROGRESS REPORT
Construct Field Houses, S. Atlanta and Carver High Schools
June 24, 2021

Prepared For: Atlanta Public Schools

Prepared By: Michael Bower



Figure 1 S. Atl – Accessories Installation



Figure 2 Carver – Above Ceiling MEP completed



Figure 3 Carver – Sidewalk Pour #1



Figure 4 Carver – Sidewalk Pours completed



Brown & Root
INDUSTRIAL SERVICES, LLC.

WEEKLY CONSTRUCTION PROGRESS REPORT

Construct Field Houses, S. Atlanta and Carver High Schools

June 24, 2021

Last Week's Activities:

- Carver HS – Electrical, mechanical and plumbing rough-in, sidewalk pour #1, site grading, speed hump installation.
- S. Atlanta HS – Hanging sheet rock ceilings, accessories, metal at jambs, site grading, wire pull from building to main transformer.

This Week's Activities:

- Carver HS – Top out cmu, plumbing rough-in, site grading, final sidewalk pour, overhead MEP inspection (ceiling closure) passed, accessories, hang drywall ceilings.
- S. Atlanta HS – Drywall finishing, prime painting, landscaping, sod.

Next Week's Activities:

- Carver HS – Pull electrical feeders and inspection, hang drywall ceilings, site cleanup.
- S. Atlanta HS – request energization (dependent on GA Power) and system startup/testing.

Schedule:

- The GC has shown improved manpower and progress consistently above and beyond previous efforts with Brown and Root continuing assistance with cash flow.

Budget:

- Construction Budget:
 - Carver: \$826,402
 - S. Atlanta: \$626,866
- Budget Status: On Budget
- Gross Billed to Date:
 - Carver: \$627,706
 - S. Atlanta: \$520,043