



Weekly Construction Progress Report

Midtown High School

Week Ending: 6/18/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Continue hardscapes on the South Elevations.
- Complete Curtainwall Installation at New Addition and C. Allen Building Bridge.
- Complete Terrazzo Flooring at New Addition-Charles Allen Bridge.
- Final Cleaning in New Addition Building.
- Demolition and Reinstall of HVAC in Charles Allen Building.
- Demolition in Charles Allen Building, and 8th Street Ground floor and Charles Allen Building Rooftop Units.
- Begin roofing on Charles Allen Roof.
- Performance Gym Court Sanding and Refinishing.
- Begin Landscaping and Front Campus Porous Paver Grading.

NEXT WEEK – 6.21.2021 – 6.25.2021

- Complete Hardscapes on the South Elevations.
- Complete Metal Panel Installation at Bridge.
- Final Cleaning in New Addition Building.
- Continue swap out of HVAC units in Charles Allen Building.
- Continue Landscaping and Front Campus Porous Paver Grading.
- Practice Gym Court Sanding and Refinishing.
- Roofing Charles Allen Building Roof
- Setting New HVAC units on Charles Allen Building Roof.
- Begin Epoxy Flooring in Charles Allen Building.
- Pouring Ribbon Curb at new Porous Paver Drive on Charles Allen Drive.
- Installing ACT Ceiling and Finishes in C. Allen Building.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 30,677,596.39

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

Charles Allen Building-New Addition Building Front Campus Progress



Charles Allen Building – Roofing, HVAC and Porous Paver Driveway Progress



Photo Updates

New Addition Media Center Mural Wall



New Addition Media Center Mural Wall



Photo Updates

Charles Allen Building Roof Replacement Progress



Charles Allen Building Rooftop Units Removed & Roofing Material Staged



Photo Updates

Trees Planted at New Addition Classroom Building



Flooring Completed and Cleaned in New Addition Classroom Building



Photo Updates

4th Floor of Charles Allen Building ACT Ceiling Grid Reinstalled & New LED Lights Installed



Performance Gym Court Refinishing Completed & Storefront Windows Installed

