

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

Weekly Construction Progress Report

Midtown High School
Week Ending: 6/25/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Continue hardscapes sidewalks on the South Elevations.
- Reinstall of HVAC and Duct in Charles Allen Building.
- Continue roofing on Charles Allen Roof.
- Practice Gym Court Sanding and Refinishing.
- Begin Landscaping and Front Campus Porous Paver Grading.
- Re-roofing Charles Allen Building Roof.
- Installing ACT Ceiling and finishes in C. Allen Building.
- Begin Epoxy Flooring in Charles Allen Building.
- Installed Storefront door in 8th Street Building Ground Floor.
- Installed Overhead Coiling Doors in 8th Street Building.

NEXT WEEK – 6.28.2021 – 7.2.2021

- Complete Hardscapes on the South Elevations.
- Complete Metal Panel Installation at Bridge.
- Final Cleaning in New Addition Building.
- Continue swap out of HVAC units in Charles Allen Building.
- Continue Landscaping and Front Campus Porous Paver Grading.
- Continue Practice Gym Court Sanding and Refinishing.
- Re-Roofing Charles Allen Building Roof
- Continue Epoxy Flooring in Charles Allen Building.
- Pouring Ribbon Curb at new Porous Paver Drive on Charles Allen Drive.
- Installing ACT Ceiling and Finishes in C. Allen Building.
- Begin Toilet Partitions and accessory installation in C. Allen Building.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 32,308,365.78

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

Landscaping at New Addition Building



Landscaping at New Addition Building



Photo Updates

Grading For New Porous Paver Drive



Rock Placement for New Porous Paver Drive



Photo Updates

Storefront Door Installed in
8th Street Multipurpose Room



Charles Allen Building Toilets Installed in
Group Bathrooms



Photo Updates

Metal Shelving Installed in New
Addition Building



Metal Stud Framing in New Admin
Suite in C. Allen Building

