



# Weekly Construction Progress Report

**Grady High School**

**Week Ending: 7/17/2020**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Set all columns and beams for the second floor of New Addition.
- Began Decking second floor
- Continue MEP rough-in above ceiling and on Roof.
- MEP Trim out
- Drop Ceiling Tiles in Classrooms
- Continue TPO Roof install at Practice & Performance Gym Roof.
- Completed Cove Base Installation.
- Completed Ceramic Tile installation in FLC Bathroom.
- Continue Masonry Restoration & Waterproofing.
- Install anchors in preparation for Audience Seating.
- Installation of Performance Gym Masonry Walls and Finishes.
- Grade Parking Lot for Asphalt on Monday
- MEP Rough-in in Performance Gym.
- Began Steel Erection on first floor of New Addition.
- Lighting reinstallation in 8<sup>th</sup> Street and Theater Building.

## NEXT WEEK – 7.20.2020 – 7.24.2020

- Sequence 2 Steel Delivery.
- Continue trim out for MEP.
- Continue lighting installation throughout.
- Continue low voltage device installation.
- Begin installing ceiling grid in 8<sup>th</sup> St. building Corridors.
- Paving new addition parking lot.
- Begin Unit Startup
- Continue TPO Roof install at Performance and Practice Gym Roof.
- Painting Practice Gym.
- Begin second floor Steel Erection.
- Install Stage Floor in Theater
- Install Theater Audience Seating



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 7,910,164.78

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Will Henry, PCG
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - Bob Just, CC
  - John Rood, PCG
  - Darrell Bailey, PCG
  - Alex Johnson, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG
  - Travis Disbro, PCG



# Photo Updates

## Site Overview



## New Addition Progress



# Photo Updates

## Steel Progress at New Addition



Rock delivered for New Addition  
Parking Lot



# Photo Updates

Ceramic Tile Complete and plumbing fixtures installed in FLC Bathroom



Family Living Center Casework Installed



# Photo Updates

Group restrooms complete and cleaned in  
8<sup>th</sup> Street Building



Classrooms cleaned, ceiling tiles  
reinstalled, and ready for furniture in the  
8<sup>th</sup> Street Building



# Photo Updates

Classrooms cleaned, ceiling tiles  
reinstalled, and ready for furniture  
in the 8<sup>th</sup> Street Building



Grid and Lights reinstalled in 8<sup>th</sup> Street  
Building Corridor

