

An aerial photograph of Midtown High School. The school building is a large, multi-story structure with a flat roof, situated on the left side of the image. To the right of the building is a large, open field, likely a soccer field, with a goal visible. In the background, a dense line of trees separates the school from a city skyline, which includes several tall skyscrapers. The sky is clear and blue.

# **Weekly Construction Progress Report**

**Midtown High School**  
**Week Ending: 7/9/2021**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Complete Hardscapes on the South Elevations at New Addition.
- Reinstall of HVAC and Duct in Charles Allen Building.
- Continue roofing on Charles Allen Roof.
- Practice Gym Court Sanding and Refinishing.
- Continue in Landscaping and Front Campus Porous Paver Grading.
- Re-roofing Charles Allen Building Roof.
- Installing ACT Ceiling and finishes in C. Allen Building.
- Completed Epoxy Flooring in Charles Allen Building.
- Installed Overhead Coiling Doors in 8<sup>th</sup> Street Building.
- Completed New Porous Paver Drive on Charles Allen Drive.
- Metal Panel Installation at New Addition Bridge.
- Complete Sidewalks in front of Charles Allen Building.

## NEXT WEEK – 7.12.2021 – 7.16.2021

- Complete Metal Panel Installation at Bridge.
- Final Cleaning in C. Allen Building.
- Complete Reinstallation of HVAC units in Charles Allen Building.
- Continue Start up of HVAC in C. Allen Building.
- Continue Landscaping around Front Campus Porous Paver Installation.
- Re-Roofing Charles Allen Building Roof
- Installing ACT Ceiling and Finishes in C. Allen Building.
- Continue Toilet Partitions and accessory installation in C. Allen Building.
- Setting new HVAC units on C. Allen Rooftop.
- Complete Flooring Installation in C. Allen Building and 8<sup>th</sup> Street Building Ground floor.



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 32,308,365.78

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Will Henry, PCG
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - Bob Just, CC
  - Jim Fallon, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG
  - Travis Disbro, PCG
  - Tyler Cobb, PCG
  - Paul Cobb, PCG



# Photo Updates

## Charles Allen Building-New Addition Building Front Campus Progress



## Charles Allen Building 4<sup>th</sup> Floor Progress



# Photo Updates

ACT Ceilings and New Lights  
Installed in C. Allen Building



Toilet Partitions Installed in  
Charles Allen Building



# Photo Updates

Exterior Lights Installed at  
New Addition Entrance



Front Campus Progress



# Photo Updates

ACT Ceiling and Lights Installed in  
C. Allen Building



8<sup>th</sup> Street Building Ground Floor  
Preparation for VCT

