



Weekly Construction Progress Report

Grady High School

Week Ending: 10/09/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on First Floor of new addition.
- MEP overhead on Second floor of new addition.
- Continue CMU install Second and Third Floor of new addition.
- Roof Decking Installed.
- Poured fourth floor column wraps of new addition.
- Continue Fire Sprinkler first floor.
- Completed 3rd Floor spray fireproofing.
- Foundations for Bridge connector steel
- Plumbing Rough-in third and fourth floor.
- Exterior metal framing.

NEXT WEEK – 10.12.2020 – 10.16.2020

- Continue CMU walls on second floor of new addition.
- Begin CMU walls on the third floor of the new addition.
- Continue MEP overhead and rough-in on First, Second, and Third floor of new addition.
- Continue Steel Erection for fourth floor.
- Complete Roof Decking install at new addition.
- Begin Metal Framing on Second floor.
- Exterior metal framing.
- Begin Steel erection at new bridge.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 15,149,982.76

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



New Addition Progress



Photo Updates

Cranes setting HVAC Units on Performance Gym Roof and for Roof steel at New Addition



New Chiller Set at Performance Gym



Photo Updates

Exterior Framing Complete at New Patio



Sheathing Installed at New Addition South Patio



Photo Updates

New Panels Installed at Main Electrical Room



Third Floor CMU Wall Progress



Photo Updates

Roof Decking Installed



Third Floor Fireproofing Completed

