

An aerial photograph of Grady High School and its stadium. The school buildings are on the left, and the large stadium with tiered seating is in the center. A running track and soccer field are in the foreground. The Atlanta skyline is visible in the background under a clear sky.

Weekly Construction Progress Report

Grady High School

Week Ending: 10/30/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on First Floor of new addition.
- MEP overhead on Second floor of new addition.
- MEP overhead on Third floor of new addition.
- Continue CMU install Third Floor of new addition.
- Continue Fire Sprinkler Second Floor.
- Steel Erection for Bridge Connection with Charles Allen Building.
- Plumbing Rough-in third and fourth floor.
- Continued exterior metal framing.
- Installing Wood on Framing roof parapets.
- Staged all Roofing Materials
- Steel Topping Out 10/28.
- Began Pan Stair Install for Stair One
- Interior Metal Framing 2nd Floor

NEXT WEEK – 11.02.2020 – 11.06.2020

- Continue CMU walls on the third floor of the new addition.
- Continue MEP overhead and rough-in on First, Second, Third, and Fourth floors of the new addition.
- Complete steel Erection for Bridge Connection with Charles Allen Building.
- Brick Install SE Corner.
- Continue interior and exterior metal framing.
- Begin TPO Roofing at new addition.
- Continue Pan Stair Install



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 17,406,598.10

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



New Addition Progress



Photo Updates

Roofing Material Staged at New Addition



Final Topping Out Beam Being Set at New Addition Bridge



Photo Updates



Topping Out Beam Being Placed



New Addition Bridge Progress



Photo Updates

MEP Overhead Progress Media Center
High Ceiling



2nd Floor Interior Metal Stud
Framing Progress



Photo Updates

Plywood Parapet Framing Completed
For New TPO Roof at New Addition



Stair 1 Progress

