



Description

Maynard Jackson HS - Forming Up Grandstand Ramp Piers

Taken Date

10/02/2025 at 04:05 pm

Uploaded By

Craig Bonfig

Upload Date

10/02/2025 at 04:07 pm

File Name

34C0C377-211A-4A70-9DE1-8BB...

Album

Maynard Jackson



Description

Maynard Jackson HS - Installed Grandstand Foundations

Taken Date

10/02/2025 at 03:58 pm

Uploaded By

Craig Bonfig

Upload Date

10/02/2025 at 04:07 pm

File Name

B5034816-5B5D-4877-ACEF-4E1...

Album

Maynard Jackson



Description

Therrell HS - Grandstand Installation Completed

Taken Date

10/02/2025 at 01:59 pm

Uploaded By

Craig Bonfig

Upload Date

10/02/2025 at 02:35 pm

File Name

9091FB1A-E91E-4375-9BAB-6C3...

Album

Therrell



Description

Therrell HS - Began Installation Of New 8' Site Perimeter Fencing

Taken Date

10/02/2025 at 01:28 pm

Uploaded By

Craig Bonfig

Upload Date

10/02/2025 at 01:30 pm

File Name

501F5F01-D733-43E4-849A-60D7...

Album

Therrell

WEEKLY PROGRESS UPDATE REPORT

APS Athletic Seating

09/29/2025 – 10/03/2025



Last Week's Activities:

- Owner punch list generated – North Atlanta HS
- Begin erection of grandstands – Therrell HS
- Begin chain link fence install – Therrell HS
- Installed light pole bases – Maynard HS
- Poured grandstand footings – Maynard HS

This Week's Activities:

- Continued electrical underground rough-ins – Maynard HS
- Completed grandstand foundations – Maynard HS
- Completed installation of grandstands – Therrell HS
- Installed new light poles – Therrell HS
- Completed installation of 4' fencing around the perimeter of the track – Therrell HS
- Began installation of new 8' site perimeter fencing – Therrell HS
- Completed owner punch list – North Atlanta HS
- Installed trees – Mays HS

Next Week's Activities:

- Install new sidewalks – Maynard HS
- Complete electrical underground rough-ins – Maynard HS
- Continue chain-link fencing installations – Therrell HS
- Begin clean up and punch work – Therrell HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	8/30/25
Total Billed to Date (Including Retainage)	\$5,837,846.42
Date of Last Payment	9/16/25
Amount Paid to Date	\$4,598,549.13
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	43.45%