





**Description** 

Maynard Jackson HS - Pouring Sidewalks and Stairs

Taken DateUploaded By10/10/2025 at 12:05 pmCraig BonfigUpload DateFile Name

10/10/2025 at 12:06 pm 03F5888E-6906-4DF4-A635-01EA...

**Album** 

Maynard Jackson



Description

Therrell HS - Planting New Trees

Taken Date Uploaded By
10/10/2025 at 11:25 am Craig Bonfig
Upload Date File Name

10/10/2025 at 12:05 pm BD9EB8F5-4F26-45D5-9A86-431...

**Album** Therrell



**Description** 

Maynard Jackson HS - Bleacher Foundations Complete

Taken Date
Uploaded By
10/10/2025 at 12:05 pm
Craig Bonfig
Upload Date
File Name

10/10/2025 at 12:06 pm 42C757B8-B293-4674-B7A2-0722...

Album

Maynard Jackson



**Description** 

Therrell HS - Home Grandstands

Taken DateUploaded By10/10/2025 at 11:24 amCraig BonfigUpload DateFile Name

10/10/2025 at 12:05 pm F5D34752-B368-40AC-9CFD-F95...

**Album** Therrell

## WEEKLY PROGRESS UPDATE REPORT APS Athletic Seating

10/06/2025 - 10/10/2025



## Last Week's Activities:

- Continued electrical underground rough-ins Maynard HS
- Completed grandstand foundations Maynard HS
- Completed installation of grandstands Therrell HS
- Installed new light poles Therrell HS
- Completed installation of 4' fencing around the perimeter of the track Therrell HS
- Began installation of new 8' site perimeter fencing Therrell HS
- Completed owner punch list North Atlanta HS
- Installed trees Mays HS

## This Week's Activities:

- Complete electrical underground rough-ins Maynard HS
- Poured pedestrian stairs and sidewalks Maynard HS
- Continue chain-link fencing installation Therrell HS

## **Next Week's Activities:**

- Continue installing new sidewalks Maynard HS
- Begin construction of emergency vehicle entrance Maynard HS

Contract and Billings	
Contract Current Contract Value \$	\$13,434,207
Total Billed to Date (Including Retainage) \$ Date of Last Payment 9 Amount Paid to Date Amount Open Receivables (Not Including Retainage) \$	8/30/25 \$5,837,846.42 9/16/25 \$4,598,549.13 \$0 43.45%