



Description

Sidewalk Pour Back at Area A Exterior

Taken Date

04/25/2025 at 03:34 pm

Uploaded By

Jesse Neal

Upload Date

04/25/2025 at 03:34 pm

File Name

85C48912-1078-4C67-AE0D-448...

Album

Daily Logs



Description

Gutter Install Area E

Taken Date

04/25/2025 at 03:19 pm

Uploaded By

Jesse Neal

Upload Date

04/25/2025 at 03:19 pm

File Name

DF637694-F3BC-4F5A-923A-DFE9...

Album

Daily Logs



Description

Lavatory Install Area A

Taken Date

04/25/2025 at 03:12 pm

Uploaded By

Jesse Neal

Upload Date

04/25/2025 at 03:12 pm

File Name

FB87A2A9-7064-4182-916A-D16...

Album

Daily Logs



Description

Duct Install Area D

Taken Date

04/24/2025 at 10:13 am

Uploaded By

Kasey Sterling

Upload Date

04/24/2025 at 10:13 am

File Name

919CCF75-C2FA-40DB-B1A0-090...

Album

Daily Logs

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

04/21/25 – 04/25/25



Last Week's Activities:

- Start ceiling framing installation – Area B
- Start Sanitary in wall rough – Area D
- Start overhead plumbing rough – Area D
- Start overhead electrical rough – Area D
- Complete wall tile – Area A
- Complete wall tile – Area B
- Complete wall tile – Area C
- Complete concrete masonry unit walls – Area B
- Complete ceiling framing installation – Area B Corridor
- Complete masonry brick veneer – Courtyard

This Week's Activities:

- Start plumbing fixture install – Area A
- Start water heater install – Area B
- Start duct installation – Area D
- Start gutter install – Area E
- Start concrete demolition – Area D Exterior
- Start sidewalk demolition – East Parking
- Start sidewalk demolition – West Parking
- Start flagpole install – Bus Lane
- Complete ceiling framing installation – Area B
- Complete existing HVAC demolition – Area B
- Complete sanitary in wall rough – Area D
- Complete overhead plumbing rough – Area D

Next Week's Activities:

- Start sidewalk pour back – East Parking
- Start epoxy flooring – Area A
- Start epoxy flooring – Area B
- Start epoxy flooring – Area C
- Start masonry unit walls – Area D
- Start masonry brick wall – Dumpster Enclosure
- Complete concrete demolition – Area D Exterior
- Complete sidewalk demolition – East Parking
- Complete sidewalk demolition – West Parking
- Complete storm sewer installation – Courtyard
- Complete gutter install – Area E

WEEKLY PROGRESS UPDATE REPORT

KIPP Vision Elementary

04/21/25 – 04/25/25



| <u>Contract and Billings</u> | |
|---|----------------|
| Contract | |
| Current Contract Value | \$5,297,682.00 |
| Billings | |
| Date Last Billing Submitted | 3/28/2025 |
| Total Billed to Date (Including Retainage) | \$2,886,924.92 |
| Date of Last Payment | 2/24/2025 |
| Amount Paid to Date | \$952,036 |
| Amount Open Receivables (Not Including Retainage) | \$1,883,109.78 |
| Percent Billed to Date | 54% |