



**Description**

Installation of Stud Wall in Area A Girl's Restroom

**Taken Date**

05/07/2025 at 10:04 am

**Uploaded By**

Kasey Sterling

**Upload Date**

05/09/2025 at 01:59 pm

**File Name**

[85CCDDF7-B15C-4F28-8178-90F...](#)

**Album**

Daily Logs



**Description**

Courtyard Brick Install at Back Side of Area B Restrooms

**Taken Date**

05/06/2025 at 07:49 am

**Uploaded By**

Kasey Sterling

**Upload Date**

05/06/2025 at 07:49 am

**File Name**

[590442FD-DD67-4CA5-8CCB-7F9...](#)

**Album**

Daily Logs



**Description**

Installation of Concrete Masonry Unit Walls in Area D Girl's Restroom

**Taken Date**

05/05/2025 at 02:58 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/05/2025 at 02:58 pm

**File Name**

[78DAF31C-5CC9-4919-8AC0-52F...](#)

**Album**

Daily Logs



**Description**

Installation of Concrete Masonry Unit Walls in Area D Boy's Restroom

**Taken Date**

05/05/2025 at 02:57 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/05/2025 at 02:57 pm

**File Name**

[0698D193-AFBE-4798-8425-AA0...](#)

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/05/25 – 05/09/25



### Last Week's Activities:

- Start masonry unit walls – Area D
- Continued electrical in wall rough – Area D
- Continue water heater installation – Area B
- Continue water heater installation – Area C
- Continue gutter install – Area E
- Complete epoxy flooring – Area A
- Complete epoxy flooring – Area B
- Complete epoxy flooring – Area C
- Complete concrete pour back – Area D Exterior
- Complete storm sewer installation – Courtyard
- Complete sidewalk pour back – East Parking
- Complete sidewalk pour back – West Parking

### This Week's Activities:

- Start drywall ceiling – Area A
- Start landscaping – Courtyard
- Continue steel install – Area D
- Complete masonry brick wall at courtyard wall – Area B
- Complete masonry unit walls – Area D
- Complete masonry unit walls – Area A to D Hallway
- Complete door and window frame install – Area A to D Hallway
- Complete gutter install – Area E
- Complete recaulking expansion joints - Courtyard

### Next Week's Activities:

- Start tape and finish Drywall – Area A
- Start drywall ceiling – Area B
- Start drywall ceiling – Area C
- Start ACT installation – Area C
- Start masonry brick wall – Dumpster Enclosure
- Start landscaping – East Parking
- Continue landscaping – Courtyard

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/05/25 – 05/09/25



<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$6,040,748.16
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,929,866
Date of Last Payment	04/08/2025
Amount Paid to Date	\$1,137,867
Amount Open Receivables (Not Including Retainage)	\$2,598,506
Percent Billed to Date	65%