



**Description**

Pipe Insulation Install - Area D Girl's Restroom

**Taken Date**

05/15/2025 at 03:40 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/15/2025 at 03:40 pm

**File Name**

[F747E2D7-2D73-4118-9F35-1C8E...](#)

**Album**

Daily Logs



**Description**

Gypsum Ceiling Installation - Area B Boy's Restroom

**Taken Date**

05/15/2025 at 03:32 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/15/2025 at 03:38 pm

**File Name**

[FC54BEF8-D77A-4BA0-B0EF-99C...](#)

**Album**

Daily Logs



**Description**

Gypsum Ceiling Installation - Area B Girl's Restroom

**Taken Date**

05/15/2025 at 03:32 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/15/2025 at 03:32 pm

**File Name**

[207637CB-1B6A-4106-A35C-5AB...](#)

**Album**

Daily Logs



**Description**

Gypsum Ceiling Installation - Area A Boy's Restroom

**Taken Date**

05/12/2025 at 11:05 am

**Uploaded By**

Kasey Sterling

**Upload Date**

05/12/2025 at 11:06 am

**File Name**

[E0A6C277-BC18-4422-A50C-BD7...](#)

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/12/25 – 05/15/25



### Last Week's Activities:

- Start drywall ceiling – Area A
- Start landscaping – Courtyard
- Continue steel install – Area D
- Complete masonry brick wall at courtyard wall – Area B
- Complete masonry unit walls – Area D
- Complete masonry unit walls – Area A to D Hallway
- Complete door and window frame install – Area A to D Hallway
- Complete gutter install – Area E
- Complete recaulking expansion joints - Courtyard

### This Week's Activities:

- Start fire alarm device reinstall – Area A
- Start fire alarm device reinstall – Area B
- Start fire alarm device reinstall – Area C
- Start ACT installation – Area C
- Complete tape and finish Drywall – Area A
- Complete tape and finish Drywall – Area B
- Complete tape and finish Drywall – Area C
- Complete gypsum ceiling frame – Area D

### Next Week's Activities:

- Start gypsum ceiling– Area D
- Start gypsum walls – Area D
- Start ACT installation – Area C
- Start paint – Area A to D Hallway
- Start doors and glass on HM frames – Area A to D Hallway
- Start exterior painting – Bus Lane
- Start flooring installation - Cafeteria
- Start masonry brick wall – Dumpster Enclosure
- Start landscaping – East Parking
- Continue landscaping – Courtyard

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/12/25 – 05/15/25



<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$6,040,748.16
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,929,866
Date of Last Payment	04/08/2025
Amount Paid to Date	\$1,137,867
Amount Open Receivables (Not Including Retainage)	\$2,598,506
Percent Billed to Date	65%