



**Description**

ACT Installation Area C

**Taken Date**

05/22/2025 at 11:06 am

**Uploaded By**

Avery Hardeman

**Upload Date**

05/22/2025 at 11:20 am

**File Name**

0C00A33C-2CC8-471C-8C00-04C...

**Album**

Unclassified



**Description**

Cafeteria and Auditorium Floor Installation

**Taken Date**

05/22/2025 at 11:03 am

**Uploaded By**

Avery Hardeman

**Upload Date**

05/22/2025 at 11:20 am

**File Name**

880C8571-C99D-4ED2-8926-CA9...

**Album**

Unclassified



**Description**

Ceiling Paint Area A Girls Bathroom

**Taken Date**

05/21/2025 at 02:08 pm

**Uploaded By**

Kasey Sterling

**Upload Date**

05/21/2025 at 02:08 pm

**File Name**

42CEE8BC-7F3A-486C-84A6-710...

**Album**

Daily Logs



**Description**

New Sod in Courtyard Area D

**Taken Date**

05/20/2025 at 02:34 pm

**Uploaded By**

Rich Venters

**Upload Date**

05/20/2025 at 02:34 pm

**File Name**

E0A437C4-4AC7-44D4-85E2-1A6...

**Album**

Unclassified

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/19/25 – 05/23/25



### Last Week's Activities:

- Start fire alarm device reinstall – Area A
- Start fire alarm device reinstall – Area B
- Start fire alarm device reinstall – Area C
- Start ACT installation – Area C
- Complete tape and finish Drywall – Area A
- Complete tape and finish Drywall – Area B
- Complete tape and finish Drywall – Area C
- Complete gypsum ceiling frame – Area D

### This Week's Activities:

- Start paint – Area A to D Hallway
- Continue grout – All Areas
- Continue fire device reinstall – All Areas
- Continue flooring installation – Cafeteria
- Continue landscaping – Courtyard
- Complete gypsum ceiling – Area D
- Complete gypsum walls – Area D
- Complete ACT installation – Area C
- Complete ACT installation – Area D
- Complete ACT installation – Area E
- Complete doors and glass on HM frames – Area A to D Hallway
- Continue landscaping – Courtyard

### Next Week's Activities:

- Start tile – Area D
- Start exterior painting – Bus Lane
- Start masonry brick wall – Dumpster Enclosure
- Start landscaping – East Parking
- Start plumbing fixture installation – All Areas
- Start concrete pad installation- Flagpole
- Start new gas line installation – Area B
- Continue paint – Area A to D Hallway
- Continue paint – All Areas

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/19/25 – 05/23/25



<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$6,040,748.16
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,929,866
Date of Last Payment	04/08/2025
Amount Paid to Date	\$1,137,867
Amount Open Receivables (Not Including Retainage)	\$2,598,506
Percent Billed to Date	65%