



**Description**

Tile started in Area D Girls Restroom

**Taken Date**

05/29/2025 at 08:06 am

**Uploaded By**

Avery Hardeman

**Upload Date**

05/29/2025 at 08:09 am

**File Name**

[E09A4E38-983F-459B-AF0A-0F1B...](#)

**Album**

Unclassified



**Description**

Toilet Installation Area A Boys Restroom

**Taken Date**

05/29/2025 at 07:34 am

**Uploaded By**

Avery Hardeman

**Upload Date**

05/29/2025 at 07:45 am

**File Name**

[9DD26C28-533E-4232-927A-515...](#)

**Album**

Unclassified



**Description**

Concrete Pad Poured for Flagpole East Parking

**Taken Date**

05/29/2025 at 07:24 am

**Uploaded By**

Avery Hardeman

**Upload Date**

05/29/2025 at 07:47 am

**File Name**

[2E5DC460-B80F-40A9-95FE-7EB0...](#)

**Album**

Unclassified



**Description**

Tile and Grout Completed Area C Boys Restroom

**Taken Date**

05/27/2025 at 07:32 am

**Uploaded By**

Kasey Sterling

**Upload Date**

05/27/2025 at 07:32 am

**File Name**

[331CF0CC-453A-4615-B09D-06B...](#)

**Album**

Daily Logs

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/26/25 – 05/30/25



### Last Week's Activities:

- Start paint – Area A to D Hallway
- Continue grout – All Areas
- Continue fire device reinstall – All Areas
- Continue flooring installation – Cafeteria
- Continue landscaping – Courtyard
- Complete gypsum ceiling – Area D
- Complete gypsum walls – Area D
- Complete ACT installation – Area C
- Complete ACT installation – Area D
- Complete ACT installation – Area E
- Complete doors and glass on HM frames – Area A to D Hallway

### This Week's Activities:

- Start tile – Area D
- Start landscaping – East Parking
- Start plumbing fixture installation – All Areas
- Continue paint – All Areas
- Complete light installation and motion sensors – All Areas
- Complete restroom heaters – Area B
- Complete HVAC trim outs – All Areas
- Complete restroom doors and hardware installation – All Areas
- Complete concrete pad installation – Flagpole

### Next Week's Activities:

- Start masonry brick wall – Dumpster Enclosure
- Start new gas line installation – Area B
- Start exterior painting – Bus Lane
- Start hallway carpet – Area C
- Start installing partitions – Area A
- Start installing accessories – Area A
- Start gas line – Area B roof
- Start ornamental fence installation – East Parking
- Continue paint – All Areas
- Continue sod – Flagpole

# WEEKLY PROGRESS UPDATE REPORT

## KIPP Vision Elementary

05/26/25 – 05/30/25



<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$6,040,748.16
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,929,866
Date of Last Payment	04/08/2025
Amount Paid to Date	\$1,137,867
Amount Open Receivables (Not Including Retainage)	\$2,598,506
Percent Billed to Date	65%