

Quote of the week: "Success seems to be connected with actions. Successful people keep moving. They make mistakes but they don't quit."

Project: FL Stanton ES Renovation and addition

Week ending December 1, 2023

- Continued electrical rough in overhead, wall rough in and feeder rough in throughout
- Completed framing soffit in the 1928 wing
- Continue hanging spiral and square duct at the lower level in the 1958 wing
- Continued plumbing overhead rough in & wall rough in
- Building pad has been graded
- Building layout for kitchen addition is complete
- Level 1 and lower level trench pour back is complete throughout
- installed and flashed all exhaust curbs
- Begin patching and tooting CMU walls throughout
- Begin framing walls at the stem classroom
- Begin installing VRF pipe hangers on lower level
- Begin pouring topping concrete at the admin and throughout
- Door frames have been delivered



Begin masonry tooting and installing doors at the gym area



Stormwater distribution material has arrived on-site



completed topping slab pour back at the 1958 wing



Continue metal stud framing in the 1958 Wing

NEXT WEEK – December 4th - December 8th

- Continue electrical rough-in overhead for power and lights
- Continue electrical in-wall rough-in below ceilings
- Continue plumbing rough in overhead
- Begin framing media center floor
- Complete hanging VRF Cassettes at admin
- Begin kitchen addition footings
- Begin plumbing underground rough in at kitchen addition
- Begin slab prep and pour for new kitchen addition
- Demo front retaining wall
- Opening reinforcements at new cafeteria

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- June 30 , 2024

Final Completion

- June 30, 2024

PREPARED BY:

Jahaziel Lee, Carroll Daniel Construction Co.