



Description

Mays HS - Poured sidewalk for home side grandstands.

Taken Date

10/23/2025 at 12:25 pm

Uploaded By

Craig Bonfig

Upload Date

10/23/2025 at 02:37 pm

File Name

[A85EF6BD-4CE3-4AE3-94AE-BC8...](#)

Album

Mays



Description

Mays HS - Home Grandstand Footings Installed

Taken Date

10/23/2025 at 12:25 pm

Uploaded By

Craig Bonfig

Upload Date

10/23/2025 at 02:37 pm

File Name

[AD1818E4-20A5-47CC-AF29-CBF...](#)

Album

Mays



Description

Maynard Jackson HS - Home grandstand erection in progress.

Taken Date

10/23/2025 at 10:11 am

Uploaded By

Craig Bonfig

Upload Date

10/23/2025 at 10:12 am

File Name

[A37431CF-0AD2-4320-A4C5-536...](#)

Album

Maynard Jackson



Description

Mays HS - Forming up new sidewalk and stairs at pedestrian entrance.

Taken Date

10/23/2025 at 09:29 am

Uploaded By

Craig Bonfig

Upload Date

10/23/2025 at 09:29 am

File Name

[4A19C517-C6B2-40BF-9588-D04...](#)

Album

Mays

WEEKLY PROGRESS UPDATE REPORT

APS Athletic Seating

10/20/2025 – 10/24/2025



Last Week's Activities:

- Completed placing concrete sidewalks – Maynard HS
- Delivered grandstand materials – Maynard HS
- Began erection of grandstands -- Maynard HS
- Georgia Power line relocation completed – Mays HS
- Resume home grandstand foundation installs – Mays HS
- Continue chain-link fencing installation – Therrell HS

This Week's Activities:

- Georgia Power line relocate – Mays HS
- Remaining home grade beam poured on 10/22 – Mays HS
- Continued grandstand installation – Maynard HS

Next Week's Activities:

- Remaining sidewalks and vehicle entrance installs starting next week – Mays HS
- Grandstand material and crew still on track for early November install – Mays HS
- Grandstand underpinning fencing scheduled for install week of 10/27 – Therrell
- Punch walk and final inspection week of 11/3 – Therrell HS
- Light pole and fencing scheduled to begin end of next week.
- Vehicle entrance and tree install scheduled for week of 11/3.

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	8/30/25
Total Billed to Date (Including Retainage)	\$5,837,846.42
Date of Last Payment	9/16/25
Amount Paid to Date	\$4,598,549.13
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	43.45%