



Weekly Construction Progress Report

Midtown High School

Week Ending: 1/22/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on second, third and fourth floor of new addition.
- Continue fire sprinkler third floor and Stair 1 Riser.
- Plumbing Rough-in fourth floor.
- Completed Granite installation at West elevation
- Painted First Floor and Second Floor.
- Firestopping Fourth Floor of New Addition.
- Waterproofing applied on North, and West side of new addition.
- Poured concrete columns at new addition bridge.
- Continue brick red brick install at south elevation and black brick at east elevations.
- Began Brick install at North Elevation.
- Continue Brick Installation at Patio Roof.
- Close in window opening with temporary plastic to dry in building temporarily.
- Install cast stone windowsills.
- Completed Cleaning of Brick at East and South East Elevation.
- Began Installing Windows at East Elevation.

NEXT WEEK – 1.25.2021 – 1.29.2021

- Continue MEP overhead and rough-in on Second, Third, and Fourth floors of the new addition.
- Continue brick red brick install at North and South elevation and black brick at East elevations.
- Continue interior and metal framing.
- Continue exterior sheathing and waterproofing at new addition.
- Continue firestopping fourth floor of new addition.
- Begin fire sprinkler install on 4th floor of new addition.
- Fireproofing at new addition bridge.
- Begin Acoustical Ceiling Grid First Floor of New Addition.
- Install Handwash station in 8th street building cafeteria.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 21,611,125.84

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG
 - Tyler Cobb, PCG
 - Paul Cobb, PCG



Photo Updates

New Addition Progress – South Elevation



New Addition Progress – East Elevation



Photo Updates

Windows Installed at South Elevation



Windows Installed at East Elevation



Photo Updates

Metal Framing Progress in New Addition Media Center



Roof Patio Black Brick Progress



Photo Updates

Sheathing Progress at West Elevation



Roof Patio Progress

