



Weekly Construction Progress Report

Grady High School

Week Ending: 08/07/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Formed and poured Interior Column Wraps at new addition-began forming second floor column wraps
- Continue TPO Performance Gym Roof and metal coping at Practice Gym.
- Finished Stage Floor in Auditorium.
- Began Epoxy in Performance Gym Lobby Restrooms.
- Continue MEP Rough-in in Performance Gym Lobby.
- Second floor slab pour.
- Began 4th Floor Steel Erection.
- Continue third floor decking at new addition.
- Lighting completed in Theater Building.
- Completed starting up units in 8th Street Building, Practice Gym and Theater/Music Building

NEXT WEEK – 8.10.2020 – 8.14.2020

- Form second floor interior column wraps.
- Begin Fireproofing at new addition ground floor.
- Start CMU walls on ground floor of new addition.
- Continue TPO roof install at Performance Gym Roof.
- Install epoxy flooring in performance gym.
- Begin forming third floor shear walls.
- Complete miscellaneous cleaning throughout.
- Continue MEP overhead on ground floor of new addition.
- Continue Steel Erection.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 10,276,463.74

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

Site Overview



Second Floor slab pour



Photo Updates

Second Floor Concrete Pour



Second Floor Slab complete,
Interior column wrap progress



Photo Updates

New Addition Steel Erection Progress



Continue installation of water and storm piping at new addition



Photo Updates

MEP Overhead progress at New Additon



Water Riser Valves Installed



Photo Updates

Theater Stage Floor Complete



New Theater Lights, Seats, and Carpet Completed

