



Weekly Construction Progress Report

Grady High School

Week Ending: 10/23/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- MEP overhead on First Floor of new addition.
- MEP overhead on Second floor of new addition.
- MEP overhead on Third floor of new addition.
- Continue CMU install Second and Third Floor of new addition.
- Poured fourth floor curbs at new patio of new addition.
- Continue Fire Sprinkler Second Floor.
- Steel Erection for Bridge Connection with Charles Allen Building.
- Plumbing Rough-in third and fourth floor.
- Continued exterior metal framing.
- Framing roof parapets.

NEXT WEEK – 10.26.2020 – 10.30.2020

- Continue CMU walls on second floor of new addition.
- Continue CMU walls on the third floor of the new addition.
- Continue MEP overhead and rough-in on First, Second, Third, and Fourth floors of the new addition.
- Continue steel Erection for Bridge Connection with Charles Allen Building.
- Brick Install SE Corner.
- Complete Roof Decking install at new addition.
- Metal Framing on First floor.
- Continue exterior metal framing.
- Steel Topping Out 10/28.
- Begin Roofing at new addition.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 15,149,982.76

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Will Henry, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - Jim Fallon, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG
 - Travis Disbro, PCG



Photo Updates

New Addition Progress



New Addition Progress



Photo Updates

CMU Walls Installed on 3rd Floor Classrooms Facing Piedmont Park



CMU Walls Installed on 3rd Floor Classrooms Facing the Charles Allen Building



Photo Updates



Steel Erection for New Addition Bridge Tie-In Progress



Concrete Curbs Poured at Fourth Floor Patio



Photo Updates

MEP Overhead Progress 4th Floor



MEP Overhead Progress 3rd Floor



Photo Updates

4th Floor Plumbing Rough-In Progress



3rd Floor Plumbing Overhead Progress

