



Weekly Construction Progress Report

Grady High School

Week Ending: 6/19/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Continue MEP rough-in above ceiling and on Roofs.
- Installing Toilet Partitions in 8th Street Group Bathrooms.
- Continue rough in for HVAC Controls.
- Continue 8th Street Roof and begin Practice Gym Roof.
- Begin Epoxy in 8th Street Single Bathrooms.
- Continue Masonry Restoration & Waterproofing.
- Underground electrical for new addition.
- Painting Theater cloud ceilings.
- Begin Grading Parking Lot.
- Begin Demo in Performance Gym Lobby.
- Begin backfilling foundation walls for new addition.

NEXT WEEK – 6.22.2020 – 6.26.2020

- Continue MEP rough-in above ceiling and on Roof.
- Continue Toilet Partitions in 8th Street Group Bathrooms.
- Continue rough in for HVAC Controls.
- Continue TPO Roof install at 8th street and Practice Gym Roof.
- Continue Epoxy in 8th Street Single Bathrooms.
- Continue Masonry Restoration & Waterproofing.
- Begin first floor slab prep.
- Painting 8th Street Building classrooms.
- Begin curb and gutter for new parking lot.



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 3,808,514.49

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Alex Johnson, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG



Photo Updates

Installing Toilet Partitions in 8th St. Building



Painting Theater Corridors



Photo Updates

Steel being set in basement of new addition



Steel being set in basement of new addition



Photo Updates

Electrical Underground for new Addition



Backfilling foundation walls



Photo Updates

HVAC ductwork in 8th Street



Masonry Restoration on Charles Allen



Photo Updates

Overall Summer 2020 Roofing



Electrical Underground for new Addition

