



# Weekly Construction Progress Report

**Grady High School**

**Week Ending: 5/8/2020**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Parrish has continued to take measures to comply with the CDC and OSHA recommendations to keep the jobsite safe
- Install Stormwater Detention System
- Relocating existing Gas Line to avoid building pad
- Complete with Foundations on the West side of the new addition
- Began to dig Foundations on the West side of the new addition
- Began installing scaffolding for Masonry Restoration at Charles Allen Building
- MEP rough-in above ceiling and on Roof
- Begin Tear off and replacement of 8<sup>th</sup> Street Building Roof
- Begin TPO Install on 8<sup>th</sup> Street Building

## NEXT WEEK – 5.11.2020 – 5.15.2020

- Begin underground plumbing
- Dig elevator pit and remaining foundations
- Parrish Masonry will begin installing flashing and weep holes to existing brick at Theater Wall
- MEP rough-in above ceiling and on Roof
- Tear off and Replacement of Theater Building Roof
- Remove existing HVAC units that are to be replaced
- Continue TPO Roof install at 8<sup>th</sup> street building
- APS Staff continues to move out of classrooms
- Begin Epoxy in 8<sup>th</sup> Street Bathrooms
- Begin Foundation Block
- Begin Masonry Restoration
- Demo Stage Flooring and Base



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 1,416,729.77

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Will Henry
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - John Rood, PCG
  - Darrell Bailey, PCG
  - Alex Johnson, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG



# Photo Updates

## Jobsite Overview



Pouring Concrete at West Foundation



# Photo Updates

## Underground Detention System



## Covering Underground Detention System



# Photo Updates

Installation of wall forms on South Wall of New Addition



West Foundations complete at New Addition



# Photo Updates

Roofing Materials have been staged at existing buildings



Roofing Materials have been staged at existing buildings



# Photo Updates

Scaffolding installed on East side of Charles Allen Building



Installation of TPO Roof on 8<sup>th</sup> Street Building

