



# Weekly Construction Progress Report

Grady High School

Week Ending: 7/10/2020

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## THIS WEEK

- Continue MEP rough-in above ceiling and on Roof.
- Continue rough in for HVAC Controls.
- Continue TPO Roof install at Practice & Performance Gym Roof.
- Continue Cove Base Installation.
- Continue Masonry Restoration & Waterproofing.
- Install Floor Sealer in Theater in preparation for Audience Seating.
- Set HVAC rooftop units on 8<sup>th</sup> Street, Theater, & Practice Gym buildings.
- Completed Demo Performance Gym Masonry Walls and Finishes.
- Completed Ceiling Grid install in 8<sup>th</sup> Street Classrooms.
- Began Steel Erection on first floor of New Addition.
- Lighting reinstallation in 8<sup>th</sup> Street Classrooms.

## NEXT WEEK – 7.13.2020 – 7.17.2020

- Continue erecting steel for the new addition.
- Continue rough in for HVAC Controls.
- Continue lighting installation throughout.
- Continue low voltage device installation in 8<sup>th</sup> St. building.
- Begin installing ceiling grid in 8<sup>th</sup> St. building Corridors.
- Begin grading and placing stone for new parking lot.
- Continue TPO Roof install at Performance and Practice Gym Roof.
- Painting 8<sup>th</sup> Practice Gym.
- Continue First floor Steel Erection.



# Budget & Schedule

## BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 7,910,164.78

## SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



## ADDITIONAL INFO

- Scheduled Substantial Completion Date
  - July 29, 2021
- Completed By
  - Alex Johnson, PCG
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Katy Daugharty, CC
  - Bob Just, CC
  - John Rood, PCG
  - Darrell Bailey, PCG
  - Alex Johnson, PCG
  - Will Henry, PCG
  - Art Cofelice, PCG
  - Travis Disbro, PCG



# Photo Updates

Site Overview



Site Overview



# Photo Updates

## Steel Erection at New Addition



## Steel Erection at New Addition



# Photo Updates

Set HVAC Units on the 8<sup>th</sup> Street Building,  
Theater Building, and Practice Gym



Set HVAC Units on the 8<sup>th</sup> Street Building,  
Theater Building, and Practice Gym



# Photo Updates

Bulk Heads and Ceiling Grid Complete in  
8<sup>th</sup> Street Classrooms



Lights and Ceiling Diffusers Progress in 8<sup>th</sup>  
Street Building



# Photo Updates

Carpet installed in 8<sup>th</sup> Street  
Building Offices



Family Living Center Bathroom Ceramic  
Tile Progress

