



Weekly Construction Progress Report

Grady High School

Week Ending: 6/5/2020

PARRISH
CONSTRUCTION GROUP

Weekly Updates

THIS WEEK

- Parrish has continued to take measures to comply with the CDC and OSHA recommendations to keep the jobsite safe
- Poured Stair 1 shear wall and foundation walls.
- MEP rough-in above ceiling and on Roof
- Continue tear off and replacement of Theater Building Roof
- Continuing TPO Install on 8th Street Building
- Installing miscellaneous metal coping on 8th Street building.
- Installation of Water Source Heat Pumps
- Point and Patch 8th Street classroom walls.
- Installation of steel reinforcements
- Masonry Restoration
- Waterproofing foundation walls
- Installing underground sanitary sewer for new addition.
- Installing 6" sanitary sewer line from 10th Street to the new addition.

NEXT WEEK – 6.08.2020 – 6.12.2020

- MEP rough-in above ceiling and on Roof
- Continue installing Water Source Heat Pumps
- Begin rough in for HVAC Controls
- Continue TPO Roof install at 8th street and Theater buildings
- Begin Epoxy in 8th Street Single Bathrooms
- Begin installing plumbing fixtures in 8th Street bathrooms.
- Continue Masonry Restoration & Waterproofing
- Continue storm and sewer lines for new addition
- Begin underground electrical for new addition
- Painting 8th Street Building classrooms.
- Begin receiving and erecting Basement Steel.
- Begin Grading Parking Lot



Budget & Schedule

BUDGET

Construction Budget

- \$34,900,000.00

Budget Status

- \$ 3,808,514.49

SCHEDULE

Completion Date

- July 29,2021

Schedule Status

- On Schedule



ADDITIONAL INFO

- Scheduled Substantial Completion Date
 - July 29, 2021
- Completed By
 - Alex Johnson, PCG
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Katy Daugharty, CC
 - Bob Just, CC
 - John Rood, PCG
 - Darrell Bailey, PCG
 - Alex Johnson, PCG
 - Will Henry, PCG
 - Art Cofelice, PCG



Photo Updates

Jobsite Overview



Underground Plumbing for new addition



Photo Updates

Installing ACT in Theater hallways



Installing ACT in Theater hallways



Photo Updates

Stair 1 wall pour



Waterproofing foundation walls



Photo Updates

8th Street and Theater Roofing Overview



Installing HVAC Curbs on 8th Street building



Photo Updates

Sanitary Sewer line tie into new addition.



Painting Theater hallways.

