



DESIGN STATUS UPDATE

Project Title: Multiple Vestibule Projects

Client: Atlanta Public Schools

Address: Multiple

Issue Date: July 11, 2023

Goodwyn Mills Cawood

6120 Powers Ferry Road NW
Suite 200
Atlanta, GA 30339

T (770) 952-2481
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
Schematic Design	02.15.2023	07.14.2023
Design Development	07.17.2023	08.18.2023
Construction Documents	08.21.2023	10.01.2023
Permitting & GMP	10.01.2023	TBD
Construction	Summer 2024	Fall 2024

Design status:

GMC is continuing progress toward SD sets for all of the added schools.

Previous accomplishments:

- GMC has completed Schematic Design Documents for the original vestibules.
- GMC has reviewed the existing architectural as-builts and has begun to identify gaps in information.
- A site visit was conducted at Wesley International to review the vestibule location with the Principal.
 - It was determined that the option with the vestibule at the center of the building was not feasible.
 - However, GMC will investigate the feasibility of relocating the main office to the rear of the building where parent drop-off currently takes place.

Upcoming project goals:

- Complete Cost Estimates for each school.
- Complete schematic documents for the added twelve schools.
- **A PO has still not been provided for this project. Alex has been following up with procurement.**

Upcoming meetings:

- SD meeting with Principals – TBD
- DD Review meeting with APS Team
 - August 9th at 10 AM
 - August 16th at 1:30 PM

Owner actions:

- **Provide GMC's PO for this project.**
- Begin procurement for the CM at Risk.

Design team actions:

- GMC to notify APS of which documents are missing from the project as-builts.