

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

October 04, 2019



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Gymnasium Flooring Demolition



Gymnasium Bathroom Partition Demolition



Second Floor CMU Wall Demolition



Second Floor Hallway CMU Wall Demolition



Second Floor Mechanical Duct Demolition



Second Floor Plumbing Piping Demolition

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

October 04, 2019



### Last Week's Activities:

- Installed jobsite signage
- Continued selective MEP demolition
- Continued selective interior demolition
- Began service inventory of existing HVAC equipment

### This Week's Activities:

- Continued selective MEP demolition
- Continued selective interior demolition
- Continued service inventory of existing HVAC equipment
- Completed survey of existing electrical planes
- Completed clean out of existing grease traps

### Next Week's Activities:

- Continue selective MEP demolition
- Continue selective interior demolition
- Continue service inventory of existing HVAC equipment

### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$373,962