

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

November 08, 2019



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Ductwork Installation at Second Floor



Spiral Duct on Site



Electrical Rough-In at Second Floor



Underground Plumbing at Culinary Arts Lab



Drywall on Site



First Floor CMU Block Infill

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

November 08, 2019



Last Week's Activities:

- Began CMU block infill
- Began structural supports for concrete deck openings
- Completed saw cutting for underground plumbing
- Began underground plumbing
- Continued second floor ductwork installation
- Completed selective interior demolition
- Completed selective MEP demolition
- Continued interior framing

This Week's Activities:

- Completed structural supports for concrete deck openings
- Continued second floor ductwork installation
- Continued underground plumbing
- Continued interior framing
- Continued CMU block infill
- Continued in-wall electrical rough in
- Began ductwork installation at Automotive & Aviation Labs

Next Week's Activities:

- Continue second floor ductwork installation
- Continue in-wall electrical rough in
- Continue underground plumbing
- Continue interior framing
- Continue CMU block infill
- Continue ductwork installation at Automotive & Aviation Labs

Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,043,624