

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

January 24, 2020



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Hollow Metal Frames at Nursing Lab



Hollow Metal Frames at Dental Lab



New Grease Traps Set for Sanitary Waste



Masonry Bond Beam at Automotive Lab



Ductwork Installation at Aviation Lab



Sprinkler Piping on site at First Floor

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

January 24, 2020



### Last Week's Activities:

- Poured back concrete slab at Dental Lab
- Continued CMU block demo for openings at Auto/Aviation Labs
- Continued sanitary sewer piping installation
- Completed in wall rough in for electrical in Culinary Arts/Kitchen
- Continued electrical panel installation
- Continued sprinkler piping at Auto/Aviation Labs
- Continued second floor drywall installation
- Completed second floor sprinkler piping
- Began interior framing at Dental & Nursing Labs
- Began second floor ceiling grid installation

### This Week's Activities:

- Began sprinkler piping at first floor
- Continued CMU block installation for openings at Auto/Aviation Labs
- Installed new grease traps for sanitary waste
- Continued electrical panel installation
- Continued second floor drywall installation
- Continued interior framing at Dental & Nursing Labs
- Continued first floor drywall installation
- Began installation of hollow metal frames at the main building
- Completed installation of hollow metal frames at Auto/Aviation Labs
- Began epoxy flooring installation at second floor restrooms.
- Continued ductwork installation at Auto/Aviation Labs
- Began installation of plumbing fixtures at first floor

### Next Week's Activities:

- Continue sprinkler piping at the first floor
- Continue CMU block installation for openings at Auto/Aviation Labs
- Continue sanitary sewer piping installation
- Continue electrical panel installation
- Continue second floor drywall installation
- Begin HVAC controls wiring installation at second floor
- Completed interior framing at Dental & Nursing Labs
- Continue first floor drywall installation
- Continue second floor ceiling grid installation
- Continue installation of hollow metal frames at the main building
- Continue epoxy flooring installation at second floor restrooms.
- Continue ductwork installation at Auto/Aviation Labs
- Begin HVAC control wiring installation at second floor
- Continue installation of plumbing fixtures at first floor

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

January 24, 2020



### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$2,412,056