

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 07, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Drywall Prep. at Aviation Lab



CMU Block Installation at Automotive Lab



Kitchen Hood Exhaust Fans



Kitchen Hoods on Site



Interior Framing at Teacher Workroom 254



New Hollow Metal Frames on Site

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 07, 2020



Last Week's Activities:

- Continued sprinkler piping at the first floor
- Continued CMU block installation for openings at Auto/Aviation Labs
- Continued sanitary sewer piping installation
- Set grease traps for sanitary waste
- Continue electrical panel installation
- Continued first floor drywall installation
- Completed interior framing at Dental & Nursing Labs
- Continue second floor ceiling grid installation
- Continued installation of hollow metal frames at the main building
- Continued epoxy flooring installation at restrooms
- Continued ductwork installation at Auto/Aviation Labs
- Completed roof openings for mechanical ductwork

This Week's Activities:

- Continued sprinkler piping at the first floor
- Continued CMU block installation for openings at Auto/Aviation Labs
- Completed sanitary sewer piping installation
- Continued electrical panel installation
- Continued second floor drywall installation
- Continued first floor drywall installation
- Continued installation of hollow metal frames at the main building
- Continued installation of rooftop condensers
- Began installation of kitchen hoods at Cafeteria Kitchen
- Began installation of kitchen hood exhaust fans
- Completed tie-in new plumbing lines to existing lines

Next Week's Activities:

- Continue sprinkler piping at the first floor
- Complete CMU block installation for openings at Auto/Aviation Labs
- Begin water piping installation
- Continue electrical panel installation
- Continue second floor drywall installation
- Continue first floor drywall installation
- Continue second floor ceiling grid installation
- Continue installation of hollow metal frames at the main building
- Begin installation of kitchen hoods at Culinary Arts Lab
- Continue second floor ceiling grid installation
- Continue installation of kitchen hood exhaust fans

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 07, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,190,919