

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

February 13, 2020



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Walls Primed at Automotive Lab



Wall Primed at Aviation Lab



Wall Prep at Administrative Office



Hollow Metal Frames at Graphics Lab



Electrical Panel Piping at Cafeteria



CMU Block Infill at Auto/Aviation Lab Restrooms

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

February 13, 2020



### Last Week's Activities:

- Continued sprinkler piping at the first floor
- Continued CMU block installation for openings at Auto/Aviation Labs
- Completed sanitary sewer piping installation
- Continued electrical panel installation
- Continued second floor drywall installation
- Continued first floor drywall installation
- Continued installation of hollow metal frames at the main building
- Continued installation of rooftop condensers
- Began installation of kitchen hoods at Cafeteria Kitchen
- Began installation of kitchen hood exhaust fans
- Completed tie-in new plumbing lines to existing lines

### This Week's Activities:

- Continued sprinkler piping at the first floor
- Continued CMU block installation for openings at Auto/Aviation Labs
- Continued electrical panel installation
- Began second floor wall prep. for paint
- Continued first floor drywall installation
- Continued installation of hollow metal frames at the main building
- Continued installation of rooftop condensers
- Continued installation of kitchen hoods at Cafeteria Kitchen
- Continued installation of kitchen hood exhaust fans
- Began priming walls at Auto/Aviation Labs
- Began second floor controls wiring at second floor
- Continued second floor ceiling grid installation

### Next Week's Activities:

- Continue sprinkler piping at the first floor
- Complete CMU block installation for openings at Auto/Aviation Labs
- Begin wall tile installation at restrooms
- Begin new water line installation
- Continue electrical panel installation
- Continue second floor wall prep. for paint
- Continue first floor drywall installation
- Continue second floor ceiling grid installation
- Continue installation of hollow metal frames at the main building
- Complete installation of kitchen hoods at Culinary Arts Lab
- Continue second floor ceiling grid installation
- Continue installation of kitchen hood exhaust fans

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

February 13, 2020



### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,190,919