

CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY

Active SPLOST Projects

May 1, 2024

A. Projects Construction/Renovation

Project Name	Scope/Status	Anticipated Duration
Atlanta College and Career Academy	HVAC Renovation	10/30/23(A) - 7/1/24
Connally	Renovation	1/15/24(A) - 7/30/24
Jackson ES	Renovation	8/1/23(A) - 7/1/24
Northwest Transportation Center	New Construction	9/18/23(A) - 8/1/24
Oglethorpe Building	Renovation	6/19/2023(A) - 7/1/2024
Security Vestibules	Renovation/Addition	7/1/23(A) - 12/10/24
Stanton, F.L. ES	Renovation/Addition	6/19/2023(A) - 7/1/2024
Toomer ES	Renovation/Addition	6/19/2023(A) - 7/1/2024
White Building	HVAC Renovation	10/30/23(A) - 7/1/24

B. Projects Under Design/Preconstruction

Project Name	Scope/Status	Anticipated Duration
Hank Aaron Academy	Addition	7/1/24 - 7/1/25
Cascade ES	HVAC Renovation	7/1/24 - 7/1/25
Cook ES Building (Wesley)	Renovation/Addition	10/15/25-6/1/26
C.W. Hill ES (Kindezi O4W)	Renovation	7/1/24 - 7/1/25
Price MS	HVAC Renovation	7/1/24 - 7/1/25
Roofs - Phase 1	Roofing	Varies by Project
Theatre Projects, High Schools	Renovation	Varies by Project
Waters ES (KIPP Vision)	HVAC Renovation	7/1/24 - 7/1/25

C. Facility Planning Projects

Project Name	Scope/Status	Anticipated Duration
--------------	--------------	----------------------

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
Projects Construction/Renovation
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
ACCA	HVAC renovation is substantially complete. Punch-list, close-out and test & balance continues.	10/30/23(A) - 7/1/24	Architect - Croft Architects & Engineers CM - Maxair Budget = \$6,336,310 (SPLOST 2022)
Connally	Select renovation work continues. Activities include mechanical, electrical, plumbing(MEP) rough-ins and roofing replacement.	1/15/24(A) - 7/30/24	Architect - GMC CM - Hogan Construction Budget = \$9,272,804 (SPLOST 2017)
Jackson ES	Select renovation work continues. Activities include mechanical, electrical, plumbing(MEP) rough-in. Building inspections on-going in Building 2011.	8/1/23(A) - 7/1/24	Architect - SSOE / Stevens & Wilkinson CM - Balfour Beatty Budget = \$16,467,701 (SPLOST 2022)
Northwest Transportation Center	Construction continues at the Operation and Maintenance Buildings. Activities include site work, site utilities, and steel erection. Infrastructure for charging stations is being installed.	9/18/23(A) - 8/9/24	Architect - BRPH Architects-Engineers CM - AJAX Building Company Budget = \$23,651,244 (SPLOST 2022) + \$1,208,978 (Design) (SPLOST 2017)
Oglethorpe Building	Parking area to start construction. Low Voltage Cabling for the new offices continues. All office areas designed and installation of infrastructure support continues.	6/19/23(A) - 9/1/24	Architect - BRPH Architects-Engineers CM - Parrish Construction Budget = \$13,499,010 (SPLOST 2022)
Stanton, F.L. ES	Renovation work continues and is on schedule. Current activities include framing of walls, MEP, and sitework.	6/19/23(A) - 7/1/24	Architect - Cooper Carry, Architects CM - Carrol Daniel Budget = \$22,964,856 (SPLOST 2022)
Toomer ES	Renovation and construction work underway. Permanent power installed. Most resinous flooring complete. VCT flooring in progress. Substantial completion still on schedule.	6/19/23(A) - 7/1/24	Architect - Stevens & Wilkinson/SSOE CM - Carroll Daniel Budget = \$24,941,399 (SPLOST 2022)
White Building	HVAC substantially complete in Phases 1-3 and spaces are occupied. Other work includes start-up of VRV units throughout the school.	10/30/23(A) - 7/1/24	Architect - Sy Richards, Architect CM - Maxair Budget = \$2,700,000 (SPLOST 2017) and Cares Act Funding Total Budget = \$5,600,000

APPENDIX
CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY
SPLOST I - V Projects
May 1, 2024

Project Name	Construction Type	Date of Completion
Adamsville ES	Renovation/Addition	Summer 2001
Atlanta College and Career Academy (SPLOST V)	Renovation	Summer 2020
Atlanta Virtual Academy (CARES/SPLOST V)	Renovations	Summer 2022 Summer 2003
Barack & Michelle Obama Academy	New	Summer 2021 Winter 1999
Barack & Michelle Obama Academy (SPLOST IV)	Renovation/Addition	Summer 2019 Spring 2000
Beecher Hills ES (SPLOST I)	Renovation/Addition	Summer 2005
Beecher Hills ES (SPLOST IV)	HVAC Renovation	Summer 2022
Benteen ES (Phase I)	Renovation	Summer 2023
Benteen ES (Phase II)	New	Winter 2009
Benteen ES (SPLOST V)	Renovation	Summer 2023
Benteen ES (SPLOST V)	New	Winter 2009
BEST Academy (Phase II, III and IV)	Renovation	Summer 2023
Bethune ES Building (SPLOST V)	Renovated	Summer 2002
Blalock ES	New	Summer 2003
Bolton Academy (Formerly Pitts/Mitchell)	Addition	Spring 2005
Brandon ES (Phase I)	Parking Lot	Summer 2005
Brandon ES (Phase II)	Addition	Summer 2016
Brandon Primary	Renovation/Addition	Winter 2009
Brandon Primary	Renovation/Addition	Summer 2009
Brandon Primary (Phase I)	Addition	Summer 2016
Brown MS	Addition/Renovation	Winter 2001
Brown MS	Renovation/Addition	Summer 2015
Bunche MS	Renovated	Fall 2006
Bunche MS (HVAC)	Renovated	Summer 2001
Bunche (Renovation)	New	Summer 2004
Burgess/Peterson Academy	New	Winter 2009
CS King Academy (Phase II)	New	Summer 2009
CS King Academy (Phase I)	Phased	Summer 2004
Capitol View ES	New	Summer 2005
Carver HS	New	Fall 1998
Centennial Place ES/MS	Renovation/Addition	Winter 2003
Coan MS	Renovation	Summer 2023
Coan MS Building (V)	Renovation	Summer 2024
Connally ES	Renovation	Summer 2011
Continental Colony ES	New	Winter 2000
Cook ES	Renovations	Summer 2008
Crim HS (Phase I, II, III, IV)	New	Summer 2004
Deerwood Academy (Formerly Southwest)	New	Summer 2003
Barack & Michelle Obama Academy	New	Summer 2003
Dobbs ES (Lakewood/Dobbs)	New	Summer 2003
Douglass HS (Phase I)	New	Winter 2004
Douglass HS (Phase II)	Renovation	Fall 2004
Dunbar ES*	Renovation/Addition	Winter 2009
Fain ES (Phase I)	Renovation	Summer 2009
Fickett ES	Renovation	Summer 2009

Field Houses at BEST/CSK and Douglass HS (SPLOST IV)	New	Fall 2019
Field Houses at Carver HS and S. Atlanta HS (SPOST IV)	New	Summer 2021
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS) (SPLOST IV)	New	Summer 2022
Finch ES (Formerly Arkwright/Ragsdale)	New	Winter 2005
Garden Hills ES (Phase I)	Renovation	Spring 2003
Gideons ES	Renovation	Summer 2000
Gideons ES (SPLOST V)	Renovation/Addition	Summer 2019
Grady HS	Renovation	Summer 2004
Grady Stadium	Renovation	Summer 2010
Grove Park ES	Renovation/Addition	Winter 2000
Guice ES	Renovated	Fall 1998
Harper/Archer (Conversion from HS to MS)	Renovated	Winter 2002
Harper/Archer ES (SPLOST V)	Renovation	Summer 2019
Heritage Academy ES (formerly Minnie Howell)		
Herndon ES	New	Summer 2002
Hill ES	New	Winter 2002
Hollis Innovation Academy (SPLOST V)	Addition	Summer 2000
Hope ES	Renovation	Summer 2019
Howard MS (SPLOST V)	New	Fall 2002
Humphries ES	Renovation/Addition	Summer 2020
Humphries ES (SPLOST V)	Renovated	Fall 1998
Hutchinson ES	Renovation/Addition	Summer 2020
Hutchinson ES (SPLOST V)	Addition	Summer 2001
Inman MS (Auditorium)	Renovation	Summer 2020
Inman MS (Phase I, II & III)	Renovation	Spring 2005
Jackson ES	Renovation/Addition	Summer 2004
Jackson Primary*	Renovation/Addition	Spring 2005
Kennedy MS	Addition	Summer 2005
Kimberly ES	Addition	Spring 2005
Kimberly ES	Renovation	Summer 2004
King, M. L. HS MS	Renovation	Spring 2005
King, M. L. HS MS	Addition	Winter 2009
Lakewood Stadium	Renovation/Addition	Fall 2004
Lakewood Stadium (SPLOST V)	Renovation	Fall 2016
Long MS	Phased	Fall 1999
Long MS	Renovation/Addition	Summer 2016
M. A. Jones ES	Renovation	Summer 2003
Mary Lin ES	New	Fall 2012
Maynard Jackson MS	Renovation	Spring 2023
Mays HS	Addition	Fall 2016
Mays HS	Renovation/Addition	Winter 2006
Mays HS	New	Winter 2005
Midtown HS (Grady HS)	Addition/Renovation	Summer 2015
Midtown HS (Grady HS)	Renovation	Winter 2013
Miles ES	Renovation	Fall 2011
Morningside ES (Multi-Purpose)	Renovation	Summer 2003
Morningside ES (Phase II)	Renovation	Winter 2007
Morningside ES (SPLOST V)	Renovation	Summer 2000
New North Atlanta HS (New) *	Renovation/Addition	Summer 2021
North Atlanta HS (Phase I, II & III)	Renovation/Addition	Summer 2003
Oglethorpe ES	New	Summer 2001
Parkside ES (Slaton/West/Guice)	New	Summer 2006
	Renovation/Addition (Relocation)	Summer 2022
	Renovation/New	Winter 2013
	Renovation	Summer 2011
	Renovation/Addition	Fall 1999
	New	Summer 2001

Parks MS	Renovation	Summer 2004
Peyton Forest ES (SPLOST I)	Phased	Fall 1999
Peyton Forest ES (Phase II thru IV)	Phased	Summer 2011
Price MS	New	Summer 2002
Rivers ES	New	Fall 2014
Rivers ES	Phased	Fall 1999
Scott ES (Addition/Renovation)	Renovation/Addition	Summer 2002
Slater ES (Slaton/Campbell/Lakewood)	Renovation/Addition	Summer 2002
Smith ES (Addition/Renovation)	Addition	Summer 2000
Smith ES (Cafeteria/Kitchen)	Renovated	Spring 2004
Smith Intermediate	Addition	Fall 2010
Smith Intermediate	New	Winter 2009
South Atlanta HS	Renovation	Summer 2008
Springdale Park ES	New	Summer 2009
Springdale Park ES (Parking Lot)	New	Summer 2011
Springdale Park ES	Addition	Summer 2014
Stanton, D.H. ES	Phased	Winter 2000
Stanton, F.L. ES	Renovation	Summer 2024
Sylvan MS	New	Summer 2015
Sutton ES	Renovation/Addition	Summer 2006
Therrell HS	New/Renovation	Summer 2011
Therrell HS	Renovation	Summer 2004
Thomasville Heights ES	Renovation	Winter 2001
Toomer ES	Renovation/Addition	Fall 1998
Towns ES	Renovation/Addition	Summer 2000
Turner MS	Renovation	Winter 1999
Tuskegee Airmen Global Academy (SPLOST V)	Renovation	
Tuskegee Airmen Global Academy	New Construction	Summer 2019
Usher ES (Conversion from MS to ES)	Renovation	Summer 2000
Venetian Hills ES (Addition)	Reconstruction	Summer 2003
Virginia-Highland ES (SPLOST V)	Phased	Winter 2000
Walden Athletic Complex	Renovation	Summer 2023
Waters ES	New	Summer 2018
Washington HS	Phased	Fall 1999
West Manor ES	Renovation/Addition	Winter 2005
West Manor ES (SPLOST V)	Renovation/Addition	Summer 2000
White ES	Renovation/Addition	Summer 2021
Woodson ES	Renovation	Fall 1999
Woodson ES	Phased	Fall 1998
Woodson Park Academy (SPLOST V)	Addition	Summer 2004
Young MS	New Construction	Winter 2021
Young MS	Addition	Summer 2016
	Renovation/Addition	Winter 2009

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville ES	Project is complete. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I)
Atlanta College and Career Academy	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$ 10,400,000 (SPLOST IV/2017)
Atlanta Virtual Academy	Project is complete.	3/17/22(A) - 8/1/22(A)	Architect Sy Richards Architects CM - FS360 Budget = \$1,060,066.33 (CARES)
Barack and Michelle Obama Academy	Project is complete. Warranty has expired.	9/1/20(A) - 7/19/21(A)	Architect - Cooper Carry Inc. CM - Parrish Construction Budget = \$11,800,000 (SPLOST IV/2017)
Beecher Hills ES	Project is complete. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Beecher Hills ES	Project is complete. Warranty has expired.	7/1/18(A) - 7/15/19(A)	Architect - BRPH Architects-Engineers
Benteen ES	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired.	7/16/98(A) -3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
Benteen ES	Switchgear still on schedule to be replaced summer of 2024.	9/8/22(A) - 7/31/23(A)	Architect - BRPH Architects-Engineers CM - Balfour Beatty Budget = \$10,358,667 (SPLOST V/2022)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
BEST Academy MS/HS	Phase I-MS Bldg.: Project is complete. Warranty has expired. Phase all and Phase III-Media Center and Practice Gym: Project is complete. Warranty has expired. Phase HS Bldg., Main Gymnasium, Auditorium: Project is complete. Warranty has expired. Site Work: Project is complete. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)
Bethune ES	Project is complete. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Bethune ES Building	Close-out documents are substantially complete.	9/8/22(A) - 7/31/23(A)	Architect - Stevens & Wilkinson, Architects CM - Carroll Daniel Budget = \$5,528,674 (SPLOST V/2022)
Bethune ES Building	Project is complete.	9/8/22(A) - 7/31/23(A)	Architect - BRPH Architects-Engineers CM - Balfour Beatty Budget = \$10,358,667 (SPLOST V/2022)
Blalock ES	Project is complete. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I)
Bolton Academy	Project is complete. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Brandon Primary	Project is complete. Warranty has expired.	6/1/15(A) - 7/30/16(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV)
Brandon ES	Phase I Addition: - Project is close-out. Warranty has expired. Phase II Parking Lot: - Project is close-out. Warranty has expired.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown MS	Project is complete. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I)
Bunche MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/30/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 (SPLOST IV)
Bunche MS	Project is complete. Warranty has expired.	5/26/06(A) - 10/31/06(A) 6/18/01(A) - 10/12/01(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)
Burgess/Peterson Academy	Project is complete. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View ES	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 (SPLOST IV)
Carver HS	Project is complete. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Centennial Place ES/MS	Project is complete. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I)
Continental Colony ES	Project is complete. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)
Coan MS	Project is complete. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Coan MS Building	Completion of elevator modernization and closeout documents.	9/8/22(A) - 7/30/23(A)	Architect - Southern A&E CM - Carroll Daniel Budget = \$9,259,161 (SPLOST V)
Connally ES	Project is complete. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)
Cook ES	Project is complete. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I)
Crim HS (Phase I)	Project is complete. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase II)	Project is complete. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Crim HS (Phase III)	HVAC Installation - Project is complete. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase IV)	Replace Gymnasium Light Fixtures - Project is complete. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III)
C.S. King Academy MS/HS	Phase I Middle/High Classroom: Project is complete. Phase II Assembly Building: Project is complete. Site Work: Project is complete. Sports Lighting: Project is complete. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)
Deerwood Academy	Project is complete. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II)
Dobbs ES	Project is complete. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II)
Douglass HS	Phase I - Addition: Project is complete. Warranty has expired.	6/14/02(A) - 12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass HS	Phase II - Renovation: Project is complete. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Dunbar ES	1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is complete. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain ES	Phase I - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)
Fickett ES	Project is complete. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Field Houses	BEST/CS King MS/HS - Project is complete. Warranty has expired. Douglass HS - Project is complete. Warranty has expired.	3/1/19(A) - 11/29/19(A)	Engineer - Travis Pruitt/J. W. Robinson CM - C. D. Moody (BEST/CS King & Douglass) Budget = \$1,190,800 (SPLOST IV/2017)
Field Houses	Carver HS - Project is complete. South Atlanta HS: Project is complete.	4/10/20(A) - 8/24/21(A)	Engineer - Travis Pruitt/J.W. Robinson CM-Brown & Root Industrial Services, LLC Budget = \$1,454,425.65 (SPLOST IV/2017)
Field Houses -	M. Jackson HS, Mays HS, Therrell HS, and Washington HS - Project is complete. Warranty has expired.	3/18/22(A) - 10/31/22(A)	Engineer - Travis Pruitt/J. W. Robinson CM - Winter Construction Company Budget = \$5,855,266 (SPLOST IV/2017)
Finch ES	Project is complete. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Garden Hills ES	Phase I - Renovation/Addition: Project is complete. Phase II - Multi-Purpose Addition: Project is complete. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)
Gideons ES	Project is complete. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Grady HS	Project is complete. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady HS (Fields @ Crim HS)	Project is complete. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	JROTC/Athletics: Project is complete. East/West Stands: Project is complete. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)
Grove Park ES	Project is complete. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Guice ES	Project is complete. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jv. Budget = \$2,583,315 (SPLOST I)
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Harper/Archer ES	Phase I, II, and III - Projects are complete. Warranty has expired	Phase I 7/1/18(A) - 8/1/18(A) Phase II 7/1/18(A) - 7/1/19(A) Phase III 10/19/18(A) - 8/1/19(A)	Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$11,600,000 (SPLOST IV/2017)
Harper/Archer MS	Project is complete. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II)
Heritage Academy	Project is complete. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I)
Herndon ES	Project is complete. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Hill ES	Project is complete. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I)
Hollis Innovation Academy	Phase 1A - Project is complete. Warranty has expired. Phase 1B - Project is complete. Warranty is expired. Phase II - Project is complete. Warranty has expired.	Phase 1A 6/1/18(A) - 7/31/18(A) Phase 1B 6/1/18(A) - 12/31/18(A) Phase II 1/7/19(A) - 8/1/19(A)	Architect - Perkins & Will CM - Evergreen Construction Budget = \$10,000,000 (SPLOST IV/2017)
Hope ES	Project is complete. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 (SPLOST I)
Howard MS	Project is complete. Warranty has expired.	7/1/1(A) - 7/1/20(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$52,000,000 (SPLOST 2017)
Humphries ES	Project is complete. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM -Beers/Moody, jv. Budget = \$5,312,049 (SPLOST I)
Humphries ES	Project is complete. Warranty has expired.	7/1/19(A) - 7/1/20(A)	Architect - CDH Partners, Inc. CM - Winter Construction Budget - \$11,350,000 (SPLOST 2017)
Hutchinson ES	Project is complete. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 (SPLOST I)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Hutchinson ES	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction Co. Budget - \$7,680,000 (SPLOST 2017)
Inman MS	Project is complete. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson ES	Project is complete. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II)
Jackson Primary	Project is complete. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiede & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)
Jones M. A. ES	Project is complete. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy MS	Project is complete. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)
Kimberly ES	Project is complete. Warranty has expired.	7/15/15(A) - 12/15/16(A)	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV)
Kimberly ES	Project is complete. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
King, M. L. MS	Project is complete. Warranty has expired.	1/30/15(A) - 7/30/16(A)	Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV)
King, M. L. MS	Project is complete. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)
Long MS	Project is complete. Warranty has expired.	7/1/15(A) - 12/1/16(A)	Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 (SPLOST IV)
Long MS	Project is complete. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins & Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin ES	Project is complete. Warranty has expired.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV)
Maynard Jackson HS	Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Mays HS	Project is complete. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)
Midtown HS (Formerly Grady)	New Building Addition: Project is complete. Warranty has expired.	3/10/20(A) - 7/26/21(A)	Architect - Cooper Carry, Inc. CM - Parrish Construction Budget - \$38,940,000 (SPLOST IV/2017)
Miles ES	Project is complete. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside ES	Project is complete. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)
Morningside ES (Phase II)	Selective Renovations - Project is complete. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
Morningside ES	Project is complete. Warranty has expired.	1/2/21(A) - 8/9/22(A)	Architect - Perkins & Will CM - Parrish Construction Budget = \$19,742,659.24 (SPLOST 2017)
North Atlanta HS (New)	Project is complete. Warranty has expired.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
North Atlanta HS	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired. Phase III - Project is complete. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1//11(A)	Architect - Richard, Wittschiede & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)
Oglethorpe ES	Project is complete. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside ES	Project is completet. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)
Parks MS	School is now closed (2013). Facility will be temporary site for Gideons ES for 2018-2019.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)
	Project is complete. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I)
Peyton Forest ES	Phase I Selective: Project is complete. Phase II - Project is complete. Phase III Electrical Upgrade - Project is complete. Phase IV Kitchen and Restroom Renovation - Project is complete. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II)
Price MS	Project is complete. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Rivers ES	Project is complete. Warranty has expired.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV)
Rivers ES	Project is complete. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 (SPLOST I)
Scott ES (Phase I)	Project is complete. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)
Scott ES (Kitchen)	Project is complete. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Scott ES (Phase II)	Project is complete. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Slater ES	Project is complete. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I)
Smith ES	Phase I-Cafeteria/Kitchen: Project is complete. Phase II-Site Drainage: Project is complete. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	Phase I - Project is complete. Phase II - 8 Classroom Addition: Project is complete. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Springdale Park ES	Project is complete. Warranty has expired.	10/1/13(A) - 8/1/14(A)	Architect - Perkins & Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV)
Springdale Park ES	Phase I Classroom/Rutland House: Project is complete. Phase II Hirsh House: Project is complete. Phase III Gym Renovation: Project is complete. Phase IV- Parking Lot: Project is complete. Warranty has expired.	Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A)	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)
South Atlanta HS	Project is complete. Warranty has expired.	11/6/06(A) - 7/1/08(A)	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)
Stanton D.H. ES	Project is complete. Warranty has expired.	11/19/99(A) - 12/30/00(A)	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)
Stanton F. L. ES	Project is complete. Warranty has expired.	8/12/98(A) - 12/17/99(A)	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I)
Sutton MS	Project is complete. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Sylvan Hills MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/31/15(A)	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV)
Therrell HS	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights ES	Project is complete. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer ES	Project is complete. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)
Towns ES	Project is complete. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiebe CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)
Turner ES	Project is complete. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Tuskegee Airmen Global Academy	Project is complete. Warranty has expired.	7/1/18(A) - 8/1/19(A)	Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 (SPLOST 2017)
Usher/Collier Heights ES	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Venetian Hills ES	Project is complete. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I)
Virginia-Highland ES	Project is complete.	6/1/23(A) - 8/1/23(A)	Architect - Southern A&E CM - Gordian/Brown & Root Budget = \$3,550,000 (SPLOST IV/2017)
Walden Athletic Complex	Project is closed out. Warranty has expired	10/30/17(A) - 9/22/18(A)	Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 (SPLOST IV/2017)
Washington HS	Project is complete. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM -Turner Construction Budget = \$29,194,568 (SPLOST II)
Waters ES	Project is complete. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
West Manor ES	Project is complete. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jv. Budget = \$3,869,098 (SPLOST I)
West Manor ES	Project is complete. Warranty has expired.	9/1/20(A) - 7/21/21(A)	Architect - Collins Cooper Carusi CM - Balfour Beatty Construction Co. Budget = \$11,000,000 (SPLOST 2017)

**APPENDIX
STATUS REPORT
SPLOST I - V Projects
May 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
White ES	Project is complete. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I)
Woodson ES	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Woodson Park Academy	Project is complete. Warranty has expired.	5/1/19(A) - 1/4/21(A)	Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 (SPLOST 2017) APS Contribution to Partnership Project
Young MS	Project is complete. Warranty has expired.	7/1/15(A) - 8/1/16(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV)
Young MS	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is complete. Performing Arts: Project is complete. Athletic Field: Project is complete. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)