

CAPITAL CONSTRUCTION PROGRAM

**Status Summary
September 1, 2024**

Project Name	Scope	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction Completion Date
Projects Under Construction			
C.W. Hill ES (Kindezi O4W)	Renovation	7/1/2024 (A)	7/1/2025
Jackson ES	Renovation	8/1/2023 (A)	10/15/2024
Northwest Transportation Center	New Construction	9/18/2023 (A)	10/15/2024
Price MS	HVAC Renovation	7/1/2024 (A)	7/1/2025
Roofs - Phase 1 (7 facilities)	Roofing	5/25/2024 (A)	3/30/2025
Security Vestibules (Phase 2: 43 schools)	Renovation/Addition	7/1/2023 (A)	2/15/2025
Theatre Projects, 5 High Schools	Renovation	6/17/2024 (A)	10/15/2024
Towns Building	Renovation	5/30/2024 (A)	7/31/2025
Projects In Design			
Cascade ES	HVAC Renovation	8/6/2024	7/1/2025
Cook ES Building (Wesley)	Renovation/Addition	6/1/2025	6/1/2026
Garden Hills ES	HVAC Renovation	6/25/2025	6/30/2026
Hank Aaron Academy	Addition	8/30/2024	7/1/2025
Miles ES	Renovation/Addition	4/15/2025	6/1/2026
South Atlanta HS	Renovation/Addition	4/15/2025	6/1/2026
Waters Building (KIPP Vision)	HVAC Renovation	9/16/2024	7/1/2025
Future Projects			
Centennial Place Academy	HVAC Renovation	Summer 2027	Summer 2028
CLL HVAC	HVAC Renovation	Spring 2025	Spring 2026
Facilities Service Center (FSC)	Renovation	Summer 2027	Summer 2028
Jones, M.A. ES	HVAC Renovation	Summer 2027	Summer 2028
Kimberly ES	Roofing	Spring 2025	Summer 2025
Peyton Forest ES	Renovation	Summer 2026	Summer 2027
Russell, H.J. Academy	Roofing	Spring 2025	Summer 2025
Security Vestibules (Phase 3: 24 schools)	Renovation/Addition	Spring 2025	Summer 2025
Springdale Park ES	Roofing	Spring 2025	Summer 2025
Sutton MS 6th	Roofing	Spring 2025	Summer 2025

CAPITAL CONSTRUCTION PROGRAM
Status Summary
September 1, 2024

Project Name	Scope	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction Completion Date
Usher-Collier ES	HVAC Renovation	Summer 2026	Summer 2027
Project completed or in close-out			
Atlanta College and Career Academy	HVAC Renovation		Summer 2024
Atlanta Virtual Academy	Select Improvements		Summer 2022
Benteen ES	Renovation		Summer 2023
Bethune Building	Renovation		Summer 2023
Coan Building	Renovation		Summer 2023
Connally	Renovation		Summer 2024
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS)	New Construction		Summer 2022
Lakewood Stadium	Renovation		Spring 2023
Morningside ES	Renovation/Addition (Relocation)		Summer 2022
Oglethorpe Building	Renovation		Summer 2024
Security Vestibules (Phase 1: 9 schools)	Renovation/Addition		Spring 2024
Stanton, F.L. ES	Renovation/Addition		Summer 2024
Toomer ES	Renovation/Addition		Summer 2024
Virginia-Highland ES	Renovation		Summer 2023
White Building	HVAC Renovation		Summer 2024

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN & CONSTRUCTION
September 1, 2024

Project Name	Current Status	Anticipated/Actual (A) Construction Start	Anticipated/Actual (A) Construction End Date	Project Details
Cascade ES	City of Atlanta Permit has been issued. HVAC System Demolition and installation continues. On schedule.	8/6/2024	7/1/2025	Architect - CDH Partners CM - Maxair Budget = \$10,672,293.89 (SPLOST)
Cook Building (Wesley)	Schematic Design Complete. Developing DDs and determining add/alternate scope.	6/1/2025	6/1/2026	Architect - CHASM CM - Carroll Daniel Budget = \$9,527,568 (SPLOST 2022)
C.W. Hill Building (Kindezi O4W)	Design is complete. Permitting is in progress. Demo on 1st level is ongoing. Kitchen demo is completed. Abatement is complete.	7/1/2024 (A)	7/1/2025	Architect - McAfee3 Architects CM - Carrol Daniel Total Budget = \$15,541,213 (SPLOST 2022)
Garden Hills ES	Design ongoing. Preconstruction coordination is in progress.	6/25/2025	6/30/2026	Architect - MSSA-PBK CM - Maxair Budget = \$11,390,055 (SPLOST 2022)
Hank Aaron Academy	Design ongoing. Preconstruction coordination is in progress. APS expects to receive LDP to start the groundwork to build parking instead of basketball court	8/30/2024	7/1/2025	LDDBlueLine, Inc. CM - Carroll Daniel Budget = \$17,508,465 (SPLOST 2022)
Jackson ES	Selective renovations still ongoing 2020 Building - MEP Overhead Rough ongoing. 2010 and 2011 Building - Substantially complete, continue addressing punch list items. Cafeteria - Work completed. Kitchen - Work ongoing targeting substantial completion	8/1/2023 (A)	10/15/2024	Architect - SSOE / Stevens & Wilkinson CM - Balfour Beatty Budget = \$17,257,701 (SPLOST 2022)
Mile ES	Design ongoing. Preconstruction coordination is in progress.	4/15/2025	6/1/2026	Architect - Lord Aeck Sargent CM - Balfour Beatty Budget = \$10,227,213 (SPLOST 2022)
Northwest Transportation Center	Construction continues at the operation and maintenance buildings. Sitework activities are continuing and includes: curb/gutter/concrete flat work, installation of permeable pavers. Continue work regarding installation of utilities. Continue work on deceleration lane.	9/18/2023 (A)	10/15/2024	Architect - BRPH Architects-Engineers CM - AJAX Building Company Budget = \$23,966,244 (SPLOST 2022) + \$1,208,977 (Design) (SPLOST 2017)

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN & CONSTRUCTION
September 1, 2024

Project Name	Current Status	Anticipated/Actual (A) Construction Start	Anticipated/Actual (A) Construction End Date	Project Details
Price MS	HVAC System Demolition and installation continues. On schedule.	7/1/2024 (A)	7/1/2025	Architect - Smallwood CM - Maxair Budget = \$9,261,815.79 (SPLOST 2022)
Roofs - Phase 1 (7 facilities)	Blalock - 20% of gravel has been removed from existing roof. TPO installation has completed Centennial & Parkside - Chemical clean in preparation for silicone coat ion has been completed. Cleveland - All metal was removed, new insulation has been added and underlayment has been installed. Roof is 100% dried in. Metal fabrication is completed. Punch completed Smith - All gravel has been removed. TPO is 100% complete. Young MS - TPO install ongoing.	5/25/2024 (A)	3/30/2025	Architect - Foreman, Seeley, Fountain CM - Roof Technology Partners Budget: Varies by project Blalock ES Roof: \$1,156,976 (SPLOST V) Campbell Bldg. Roof: \$1,397,906 (SPLOST VI) Centennial ES Roof: \$789,820 (SPLOST V) Cleveland ES Roof: \$3,174,701 (SPLOST VI) Parkside ES Roof: \$1,057,816 (SPLOST VI) Smith ES Roof: \$1,216,524 (SPLOST VI) Young MS Roof: \$1,868,318 (SPLOST VI)
Security Vestibules (Phase 2: 43 schools)	Of the 43 projects, 7 projects were substantially complete by July 30th for Open House events, 21 projects were completed in August, and 6 projects will be delivered in the months of September and October. An additional 9 projects follow in the period between December through February '25. The number of projects being completed in time for Day One have reduced from earlier projections (due to material shortages, however, a significant number of Phase Two projects have been moved forward for an earlier delivery.	7/1/2023 (A)	2/15/2025	Architect - GMC, JWR, and SAE CM F.H. Paschen Budget = \$19,865,000
South Atlanta HS	Design ongoing. Preconstruction coordination is in progress.	4/15/2025	6/1/2026	Architect - Altman Barrett CM - Parrish Construction Budget = \$16,724,837 (SPLOST 2022)
Theatre Projects (Best/CSK, Douglass HS, Mays HS, Washington HS, South Atlanta HS)	Preconstruction coordination is in progress. South Atlanta HS and Washington HS are completed except for projectors and curtains. Douglass HS, CSK, and Mays HS are under construction. The final completion, including curtains, is October 10 (curtains are long lead item)	6/17/2024 (A)	10/15/2024	Architect - Corgan CM - FS360 Budget = \$5,000,000

CAPITAL CONSTRUCTION PROGRAM
ACTIVE PROJECTS IN DESIGN & CONSTRUCTION
September 1, 2024

Project Name	Current Status	Anticipated/Actual (A) Construction Start	Anticipated/Actual (A) Construction End Date	Project Details
Towns Building	Design is complete and permitting is completed. Complete mold remediation. Tentative construction start on 9/18/24.	5/30/2024 (A)	7/31/2025	Architect - Collins Cooper Carusi CM - Balfour Beatty Budget = \$10,978,187 (SPLOST 2022)
Waters Building (KIPP Vision)	KIPP moved to Thomasville ES. NTP 9/4/2024	9/16/2024	7/1/2025	Architect - Pond Company CM -Winter Construction Budget - Pending Board Approval Total Budget \$7,509,412,.86

**CAPITAL CONSTRUCTION PROGRAM
COMPLETED/CLOSE-OUT PROJECTS
September 1, 2024**

Project Name	Current Status	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction End Date	Project Details
ACCA	Complete	10/30/2023 (A)	6/24/2024 (A)	Architect - Croft Architects & Engineers CM - Maxair Cost = \$4,786,377 (SPLOST V)
Atlanta Virtual Academy	Project is complete.	3/17/22(A)	8/1/22(A)	Architect Sy Richards Architects CM - FS360 Cost = \$1,060,066.33 (CARES)
Benteen ES	Switchgear still on schedule to be replaced summer of 2024.	9/8/22(A)	7/31/23(A)	Architect - BRPH Architects-Engineers CM - Balfour Beatty Cost = \$10,635,619 (SPLOST V/2022)
Bethune ES Building	Close-out documents are substantially complete.	9/8/22(A)	7/31/23(A)	Architect - Stevens & Wilkinson, Architects CM - Carroll Daniel Cost = \$7,400,914 (SPLOST 2022) Cost = \$894,692 (SPLOST 2017)
Coan Building	Complete	9/8/2022 (A)	7/30/2023 (A)	Architect - Southern A&E CM - Carroll Daniel Cost = \$9,139,581 (SPLOST 2022)
Connally Building	Project is complete.	1/5/2024 (A)	7/25/2024 (A)	Architect - GMC CM - Hogan Construction Cost = \$9,064,312(SPLOST 2017)
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS)	Project is complete. Warranty has expired.	3/18/22(A)	10/31/22(A)	Engineer - Travis Pruitt/J. W. Robinson CM - Winter Construction Company Cost = \$5,855,266 (SPLOST IV/2017)
Lakewood Stadium	Project is complete. Warranty has expired.	3/23/22(A)	3/1/23(A)	Engineer - Terracon CM - Brown & Root Cost = \$3,901,388
Morningside ES	Project is complete. Warranty has expired.	1/2/21(A)	8/9/22(A)	Architect - Perkins & Will CM - Parrish Construction Cost = \$21,930,547 (SPLOST 2017)
Oglethorpe Building	Certificate of Completion. Cubicle installation in progress.	6/19/2023 (A)	7/15/2024 (A)	Architect - BRPH Architects-Engineers CM - Parrish Construction Cost = \$13,217,867 (SPLOST 2022)

**CAPITAL CONSTRUCTION PROGRAM
COMPLETED/CLOSE-OUT PROJECTS
September 1, 2024**

Project Name	Current Status	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction End Date	Project Details
Security Vestibules (Phase 1: 9 schools)	Phase 1: 9 schools fully completed.	7/1/2023 (A)	3/15/2024 (A)	Architect - GMC, JWR and SAE CM - Rubio & Sons and F.H. Paschen Cost = \$2,844,00 (9 projects)
Stanton, F.L. ES	Certificate of Occupancy obtained for Day 1 opening. Continue addressing punch list items. Continue hvac commissioning and test and balance.	6/5/2023 (A)	7/30/2024 (A)	Architect - Cooper Carry, Architects CM - Carrol Daniel Cost = \$22,389,963(SPLOST 2022)
Toomer ES	Passed CO inspection. Moving to punchout and day 1 readiness.	6/19/2023 (A)	7/25/2024 (A)	Architect - Stevens & Wilkinson/SSOE CM - Carroll Daniel Cost = \$24,659,063 (SPLOST 2022)
Virginia-Highland ES	Project is complete.	6/1/23(A)	8/1/23(A)	Architect - Southern A&E CM - Gordian/Brown & Root Cost = \$3,566,831 (SPLOST IV/2017)
White Building	All systems operational. Commissioning and T&B continues.	10/30/2023 (A)	7/1/2024 (A)	Architect - Sy Richards, Architect CM - Maxair Budget = \$2,700,000 (SPLOST 2017) and Cares Act Funding Cost = \$5,528,844

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville ES	Project is complete. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I)
Atlanta College and Career Academy	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$ 10,400,000 (SPLOST IV/2017)
Barack and Michelle Obama Academy	Project is complete. Warranty has expired.	9/1/20(A) - 7/19/21(A)	Architect - Cooper Carry Inc. CM - Parrish Construction Budget = \$11,800,000 (SPLOST IV/2017)
Beecher Hills ES	Project is complete. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Beecher Hills ES	Project is complete. Warranty has expired.	7/1/18(A) - 7/15/19(A)	Architect - BRPH Architects-
Benteen ES	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired.	7/16/98(A) -3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
BEST Academy MS/HS	Phase I-MS Bldg.: Project is complete. Warranty has expired. Phase all and Phase III-Media Center and Practice Gym: Project is complete. Warranty has expired. Phase HS Bldg., Main Gymnasium, Auditorium: Project is complete. Warranty has expired. Site Work: Project is complete. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bethune ES	Project is complete. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Blalock ES	Project is complete. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I)
Bolton Academy	Project is complete. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)
Brandon Primary	Project is complete. Warranty has expired.	6/1/15(A) - 7/30/16(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV)
Brandon ES	Phase I Addition: - Project is close-out. Warranty has expired. Phase II Parking Lot: - Project is close-out. Warranty has expired.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown MS	Project is complete. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I)
Bunche MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/30/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 (SPLOST IV)
Bunche MS	Project is complete. Warranty has expired.	5/26/06(A) - 10/31/06(A) 6/18/01(A) - 10/12/01(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Burgess/Peterson Academy	Project is complete. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View ES	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 (SPLOST IV)
Carver HS	Project is complete. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jr CM - Winter Construction Budget = \$42,800,000 (SPLOST II)
Centennial Place ES/MS	Project is complete. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jr. Budget = \$8,794,188 (SPLOST I)
Continental Colony ES	Project is complete. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)
Coan MS	Project is complete. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Coan MS Building	Completion of elevator modernization and closeout documents.	9/8/22(A) - 7/30/23(A)	Architect - Southern A&E CM - Carroll Daniel Budget = \$9,259,161 (SPLOST V)
Connally ES	Project is complete. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Cook ES	Project is complete. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I)
Crim HS (Phase I)	Project is complete. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase II)	Project is complete. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase III)	HVAC Installation - Project is complete. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase IV)	Replace Gymnasium Light Fixtures - Project is complete. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III)
C.S. King Academy MS/HS	Phase I Middle/High Classroom: Project is complete. Phase II Assembly Building: Project is complete. Site Work: Project is complete. Sports Lighting: Project is complete. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)
Deerwood Academy	Project is complete. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Dobbs ES	Project is complete. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II)
Douglass HS	Phase I - Addition: Project is complete. Warranty has expired.	6/14/02(A) -12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass HS	Phase II - Renovation: Project is complete. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II)
Dunbar ES	1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is complete. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain ES	Phase I - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)
Fickett ES	Project is complete. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Field Houses	BEST/CS King MS/HS - Project is complete. Warranty has expired. Douglass HS - Project is complete. Warranty has expired.	3/1/19(A) - 11/29/19(A)	Engineer - Travis Pruitt/J. W. Robinson CM - C. D. Moody (BEST/CS King & Douglass)
Field Houses	Carver HS - Project is complete. South Atlanta HS: Project is complete.	4/10/20(A) - 8/24/21(A)	Engineer - Travis Pruitt/J.W. Robinson CM-Brown & Root Industrial Services, LLC Budget = \$1,454,425.65 (SPLOST)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Finch ES	Project is complete. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)
Garden Hills ES	Phase I - Renovation/Addition: Project is complete. Phase II - Multi-Purpose Addition: Project is complete. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)
Gideons ES	Project is complete. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Grady HS	Project is complete. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady HS (Fields @ Crim HS)	Project is complete. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM - Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	JROTC/Athletics: Project is complete. East/West Stands: Project is complete. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)
Grove Park ES	Project is complete. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Guice ES	Project is complete. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jv. Budget = \$2,583,315 (SPLOST I)
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 (SPLOST IV/2017)
Harper/Archer ES	Phase I, II, and III - Projects are complete. Warranty has expired	Phase I 7/1/18(A) - 8/1/18(A) Phase II 7/1/18(A) - 7/1/19(A) Phase III 10/19/18(A) - 8/1/19(A)	Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$11,600,000 (SPLOST IV/2017)
Harper/Archer MS	Project is complete. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II)
Heritage Academy	Project is complete. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I)
Herndon ES	Project is complete. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Hill ES	Project is complete. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jr. Budget = \$697,800 (SPLOST I)
Hollis Innovation Academy	Phase 1A - Project is complete. Warranty has expired. Phase 1B - Project is complete. Warranty is expired. Phase II - Project is complete. Warranty has expired.	Phase 1A 6/1/18(A) - 7/31/18(A) Phase 1B 6/1/18(A) - 12/31/18(A) Phase II 1/7/19(A) - 8/1/19(A)	Architect - Perkins & Will CM - Evergreen Construction Budget = \$10,000,000 (SPLOST IV/2017)
Hope ES	Project is complete. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jr Budget = \$10,962,000 (SPLOST I)
Howard MS	Project is complete. Warranty has expired.	7/1/1(A) - 7/1/20(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$52,000,000 (SPLOST I)
Humphries ES	Project is complete. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM -Beers/Moody, jr. Budget = \$5,312,049 (SPLOST I)
Humphries ES	Project is complete. Warranty has expired.	7/1/19(A) - 7/1/20(A)	Architect - CDH Partners, Inc. CM - Winter Construction Budget - \$11,350,000 (SPLOST I)
Hutchinson ES	Project is complete. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jr Budget = \$2,623,000 (SPLOST I)
Hutchinson ES	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction Co. Budget - \$7,680,000 (SPLOST 2017)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Inman MS	Project is complete. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson ES	Project is complete. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II)
Jackson Primary	Project is complete. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)
Jones M. A. ES	Project is complete. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy MS	Project is complete. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)
Kimberly ES	Project is complete. Warranty has expired.	7/15/15(A) - 12/15/16(A)	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV)
Kimberly ES	Project is complete. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I)
King, M. L. MS	Project is complete. Warranty has expired.	1/30/15(A) - 7/30/16(A)	Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
King, M. L. MS	Project is complete. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)
Long MS	Project is complete. Warranty has expired.	7/1/15(A) - 12/1/16(A)	Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 (SPLOST IV)
Long MS	Project is complete. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins & Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin ES	Project is complete. Warranty has expired.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV)
Maynard Jackson HS	Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)
Mays HS	Project is complete. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Midtown HS (Formerly Grady)	New Building Addition: Project is complete. Warranty has expired.	3/10/20(A) - 7/26/21(A)	Architect - Cooper Carry, Inc. CM - Parrish Construction Budget - \$38,940,000 (SPLOST IV/2017)
Miles ES	Project is complete. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside ES	Project is complete. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)
Morningside ES (Phase II)	Selective Renovations - Project is complete. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
North Atlanta HS (New)	Project is complete. Warranty has expired.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)
North Atlanta HS	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired. Phase III - Project is complete. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1/11(A)	Architect - Richard, Wittschiede & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)
Oglethorpe ES	Project is complete. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside ES	Project is completet. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Parks MS	School is now closed (2013). Facility will be temporary site for Gideons ES for 2018-2019.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)
	Project is complete. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I)
Peyton Forest ES	Phase I Selective: Project is complete. Phase II - Project is complete. Phase III Electrical Upgrade - Project is complete. Phase IV Kitchen and Restroom Renovation - Project is complete. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II)
Price MS	Project is complete. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)
Rivers ES	Project is complete. Warranty has expired.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV)
Rivers ES	Project is complete. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 (SPLOST I)
Scott ES (Phase I)	Project is complete. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)
Scott ES (Kitchen)	Project is complete. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Scott ES (Phase II)	Project is complete. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Slater ES	Project is complete. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 (SPLOST I)
Smith ES	Phase I-Cafeteria/Kitchen: Project is complete. Phase II-Site Drainage: Project is complete. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	Phase I - Project is complete. Phase II - 8 Classroom Addition: Project is complete. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)
Springdale Park ES	Project is complete. Warranty has expired.	10/1/13(A) - 8/1/14(A)	Architect - Perkins & Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV)
Springdale Park ES	Phase I Classroom/Rutland House: Project is complete. Phase II Hirsh House: Project is complete. Phase III Gym Renovation: Project is complete. Phase IV- Parking Lot: Project is complete. Warranty has expired.	Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A)	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
South Atlanta HS	Project is complete. Warranty has expired.	11/6/06(A) - 7/1/08(A)	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)
Stanton D.H. ES	Project is complete. Warranty has expired.	11/19/99(A) - 12/30/00(A)	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)
Stanton F. L. ES	Project is complete. Warranty has expired.	8/12/98(A) - 12/17/99(A)	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I)
Sutton MS	Project is complete. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)
Sylvan Hills MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/31/15(A)	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV)
Therrell HS	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights ES	Project is complete. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer ES	Project is complete. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambliss Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)
Towns ES	Project is complete. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiebe CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Turner ES	Project is complete. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Tuskegee Airmen Global Academy	Project is complete. Warranty has expired.	7/1/18(A) - 8/1/19(A)	Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 (SPLOST 2017)
Usher/Collier Heights ES	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)
Venetian Hills ES	Project is complete. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I)
Walden Athletic Complex	Project is closed out. Warranty has expired	10/30/17(A) - 9/22/18(A)	Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 (SPLOST IV/2017)
Washington HS	Project is complete. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM -Turner Construction Budget = \$29,194,568 (SPLOST II)
Waters ES	Project is complete. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
West Manor ES	Project is complete. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jv. Budget = \$3,869,098 (SPLOST I)

CAPITAL CONSTRUCTION PROGRAM
Appendix: Projects completed prior to Summer 2022
September 1, 2024

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
West Manor ES	Project is complete. Warranty has expired.	9/1/20(A) - 7/21/21(A)	Architect - Collins Cooper Carusi CM - Balfour Beatty Construction Co. Budget = \$11,000,000 (SPLOST 2017)
White ES	Project is complete. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I)
Woodson ES	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Woodson Park Academy	Project is complete. Warranty has expired.	5/1/19(A) - 1/4/21(A)	Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 (SPLOST 2017) APS Contribution to Partnership Project
Young MS	Project is complete. Warranty has expired.	7/1/15(A) - 8/1/16(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV)
Young MS	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is complete. Performing Arts: Project is complete. Athletic Field: Project is complete. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)