

WEEKLY PHOTO REPORT
APS Field House – Mays High School
May 6, 2022



Prepared For: Atlanta Public Schools

Prepared By: Tyler Cade



Sanitary Cleanout Install



Building Pad



Sanitary Cleanout Install



Backfill at Sanitary Tie-in

WEEKLY PHOTO REPORT

APS Field House – Mays High School



May 6, 2022

Last Week's Activities:

- Completed fence demolition
- Completed site access roads
- Completed grading layout
- Completed subgrade inspections
- Completed subgrade undercutting
- Continued clearing and grubbing
- Continued subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Started building pad structural fill
- Started subbase inspections

This Week's Activities:

- Completed clearing and grubbing
- Completed subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Continued building pad structural fill
- Continued subbase inspections

Next Week's Activities:

- Complete building pad structural fill
- Complete subbase inspections
- Continue temporary utilities
- Continue underground utilities
- Start MEP below grade rough in

| Contract & Billings | |
|---|-------------|
| Contract | |
| Current Contract Value | \$1,392,366 |
| Billings | |
| Date Last Billing Submitted | N/A |
| Total Billed to Date (Including Retainage) | \$0 |
| Date of Last Payment | N/A |
| Amount Paid to Date | \$0 |
| Amount Open Receivables (Not Including Retainage) | \$0 |
| Percent Billed to Date | 0% |