

APS Tuskegee Airmen Global Academy

Weekly Construction Report

July 13, 2018




Picture 1: Temporary Playground Area Grading



Picture 2: West Side Temporary Parking Lot



Picture 3: East Side Parent Drop Off Conversion



Ongoing:

- Temporary parking lot installation complete
- Playground relocation in progress (by Playworld)
- East side parent drop off concrete poured
- East side parent drop off striping in progress

Upcoming (7/16-7/20):

- Miscellaneous temporary site fencing
- Tree removal
- Erosion control installation
- Site clearing and grubbing
- East side existing school canopy demolition
- Boys & Girls Club Move Out
 - *In preparation for abatement & building demolition*