

**Quote of the Week:** "I've never scored a goal in my life without getting a pass from someone else." – Abby Wambach

## Project: Hank Aaron Academy Additions & Modifications

Week Ending: May 9, 2025

### THIS WEEK:

- Continue in-wall electrical rough -in
- Completed 100% of concrete pours
- Pointed up CMU and laid wall at janitor's closet
- Installed deck angles, set RTU support angles, and welded joists
- Completed joist installation and began setting metal deck



*Crane setting steel joists in place*



*Steel joists installed*



*Relief Angle installed and RTU support set*



*100% of concrete poured*

NEXT WEEK – May 12 - May 16

- Begin decking and complete within 4 days
- Start waterproofing and roofing
- Complete remaining CMU walls near the stage area
- Continue in-wall electrical rough-in

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 31, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

