

Word of the Week: Aedicule: An aedicule is a small, decorative niche or structure, often framing a statue or other object. Aedicules are a common architectural element, especially in classical and Renaissance styles.

Project: Hank Aaron Academy Additions & Modifications

Week Ending: June 27, 2025

THIS WEEK:

- Exterior split-face block installation completed
- Continuing installing interior CMU walls at showers
- Exterior windows installed
- Ramp wall completed
- MEPF rough-in ongoing
- EIFS installation started
- Day 1 progress:
 - Front entrance apron, curb, and sidewalk completed
 - Grading began on northside of building for asphalt and curb
 - Storefront installation completed
 - Painting on existing building 85% complete



Applying Final EIFS Coat



Exterior Split-Face Block Complete



Day 1 Storefront Complete



Gym Windows Installed

NEXT WEEK – June 30 - July 3

- Complete EIFS
- Complete painting of existing building
- Begin installation of roof nailers
- Start laying split-face block for monument sign
- Complete curb on northside of building
- Continue MEPF overhead rough-in
- Begin ceiling tile installation in cafeteria

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- December 31, 2025

PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

