## WEEKLY CONSTRUCTION PROGRESS REPORT



**Word of the Week: Cribbing:** Cribbing is used when the structure needs to be jacked up from its foundation. Cribbing involves building a crib of wood timbers in a Jenga type formation in key spots underneath the building. The cribs will provide support to keep the building up when it is lifted from its supporting columns. Cribbing is also used for mining and landscaping. (See example on last page)

## **Project: Hank Aaron Academy Additions & Modifications**

Week Ending: July 3, 2025

#### THIS WEEK:

- Interior CMU walls installation completed
- EIFS installation complete
- MEPF rough-in ongoing
- · Began installing nailers on low roof
- Began Pressure washing split face block on new building
- Day 1 progress:
  - •Northside curb and asphalt prep complete
  - Painting on existing building 90% complete
  - Started laying split-face block for monument sign





Installing Monument Sign



Ductwork installed in gym Area

# WEEKLY CONSTRUCTION PROGRESS REPORT



Curb installed



Painted stairway on existing building

### NEXT WEEK - July 7 - July 11

- Start roof nailer install at high roof
- Installing cast stone at monument sign
- Began paving front entrance & northside of building
- Continue MEPF overhead rough-in
- Start ceiling tile installation in cafeteria

# **Cribbing Example Below:**



#### SCHEDULED DATE OF SUBSTANTIAL COMPLETION

• December 31, 2025

#### PREPARED BY:

Karee Shaw, Carroll Daniel Construction Co.

