

Ongoing Activities

2/25/2019 – 3/1/2019

- ACT borders in area K1.
- Framing drywall ceilings in area G.
- Electrical overhead in area K/G.
- Installation of ductwork in area G.
- Classroom sink trim out in area F/E.
- Casework installation in area E.
- Installation of sprinkler heads in area K1.
- Final coat of paint in area F classrooms.
- Epoxy floors installation in area F.

Upcoming Activities

3/4/2019 – 3/8/2019

- Electrical overhead in area G.
- Cutting sprinkler heads in area K.
- Installation of ceiling tile in area K.
- Sink trim out in area E classrooms.
- Installation of epoxy floors in area E.
- Final coat of paint in area F.

Photographs



Epoxy Flooring in Area F Restroom



Final Paint in Main Level Classrooms

Safety Sector

Scissor Lifts & Harness Safety

From the start of the project, workers on the APS Harper Archer project understand the importance of proper usage of harnesses and lifts.

- It is a JE Dunn Safety policy to, always wear a harness while a scissor lift is in operation.
- Wearing a harness is mandatory in cases of equipment malfunction or tripping over the railing.
- Before operating the lift, make sure to check that there are no tears in the harness, that it is snug on your body, and that the harness is properly secured to the lift.
- When approaching someone operating a scissor lift, make sure to announce your presence, to ensure the operator does not lower or move the lift in a direction that causes harm to its surroundings.



Exhaust Vent in Area G



Epoxy Flooring in Area F Staff Restroom



Wall Devices in Area K



Drinking Fountain in Area F



Overhead in Area K Classroom