

Ongoing Activities

3/11/2019 – 3/15/2019

- Installation of ceiling tiles in area K.
- Finishing drywall ceilings and walls in area G.
- Install clocks and exit lights in area C/E/F.
- Install staff and gang restroom fixtures in area E.
- Install casework in area E.
- Final paint in area E classrooms/restrooms.
- Install VCT in area K.

Upcoming Activities

3/18/2019 – 3/22/2019

- Touch-up walls in area K.
- Installation of lights in area G.
- Install ceiling tiles for exit lights in area E/F.
- Set restroom fixtures in area C.
- Final paint in area C classrooms.
- Install piping for exterior lights in area F.

Photographs



Rubber Base in Area F Classroom



Acoustical Ceiling Diffusers in Area K

Building Exit Shutdown

Safety Sector

From the start of the project, workers on the APS Harper Archer project understand the importance of safely exiting the building.

- Due to the continuance of work on the main level, a main exit has been shut down in order to complete demolition.
- To prevent any hazard from exiting the door with no landing, this door has been marked off as no longer in service and is not to be used by anyone.
- In the case of an emergency and you are located on the main level area E/F/D, use the North side ramp and exit into the parking lot. Do not use the West Side exit.



VCT in Area K Corridor



Acoustical Ceiling Tiles in Area K Classroom



VCT in Area K Art Suite



Casework in Area E Teacher Workroom



Finishing Drywall Ceilings in Area G