

Ongoing Activities

6/10/2019 – 6/14/2019

- Form and pour concrete ramps on lower level.
- Sheathing for metal panels to be installed.
- Installation of flooring on lower level.
- Plumbing rough in for sinks in classrooms.
- Wall inspections in area A and B.
- Hang and finish drywall in area A and B.
- First coat of paint on South Elevation
- Prime paint in Gymnasium.
- Masonry for Monument Sign.

Upcoming Activities

6/17/2019 – 6/21/2019

- Prime paint walls in area A and B.
- Preparation of epoxy floors in area A and B.
- Hang and finish walls in area A and B.
- Installation of sound panels in the Gymnasium.
- Form and pour exterior stairs and stem wall.
- Installation of flooring in area G and H.

Photographs



Forming of Stairs on South Elevation



Installation of Sheathing for Metal Panels

Safety Sector

Severed Gas Lines

From the start of the project, workers on the APS Harper Archer project understand the importance of severed gas lines.

- JE Dunn understands that prior to beginning exterior underground work, it is required to have all underground water, power, or gas lines located.
- All workers understand that in the case that a gas line is cut, they must stop work in that area immediately and everyone must exit the area until it is safe to return to work.
- If a gas leak occurs, all personnel know to contact JE Dunn in order to report the cut to the company responsible for the line.



Masonry for Monument Sign



Prime Paint in the Gymnasium



Installation of VCT in Area G



Installation of Door Frames in Area A



Framing in Classrooms in Area B