

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/7/19

This Week's Activities:

- Media Center
 - Paint Accent Walls

- 7th Grade Pod:
 - Final Cleaning

- 6th Grade Pod:
 - Re-Paint Accent Walls

- Stairwell 2
 - Install Stair Treads

- Curtainwalls:
 - Install Coping Caps

- Miscellaneous Activities:
 - Shear Wall Construction
 - Remove Dead Trees
 - Begin Painting Murals
 - Paint Lockers
 - Paint Gym
 - Install Markerboards and Tack Boards

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/7/19

Next Week's Activities:

- Media Center:
 - Install Lights

- Art/Coding/Technology:
 - Install Lights

- 6th Grade Pod:
 - Final Cleaning

- Stairwell 4
 - Install Stair Treads

- Curtainwalls:
 - Install Break Metal Above Narrow Curtainwalls
 - Install Break Metal at Entryway

- Miscellaneous Areas:
 - Shear Wall Construction/Reconnect MDF Room
 - Install Interior Signage
 - Install Tackable Wallcovering
 - Plant Fairfax Wax Myrtles
 - Continue Painting Murals

HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE

Week Ending 6/7/19

PROGRESS PHOTOS:



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/7/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/7/19



HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS
WEEKLY PROGRESS UPDATE
Week Ending 6/7/19





HOLLIS INNOVATION ACADEMY: RENOVATIONS AND MODIFICATIONS WEEKLY PROGRESS UPDATE

Week Ending 6/7/19

SCHEDULE:

- Substantial Completion Date: June 30, 2019
- Schedule Status: On Schedule

BUDGET:

- Construction Budget: \$8,400,000
- Billed to Date: \$7,455,955.79 (Through 5/31/2019)