

CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY
(Program Primarily Funded by SPLOST)

March 1, 2016

A. Projects Under Design/ Construction/Renovation

<u>Project Name</u>	<u>Construction Type</u>	<u>Anticipated Completion</u>
Boyd	Renovation	12/1/2016
Brandon Primary	Addition	7/1/2016
Brown	Addition	12/1/2016
Kimberly	Renovation	12/1/2016
King	Renovation/Addition	7/1/2016
Long	Addition	12/1/2016
Young	Addition	12/1/2016

B. Facility Planning Projects

<u>Project Name</u>	<u>Scope/Status</u>	<u>Anticipated Duration</u>
Beecher	Programming/Planning Stage	To be determined
Gideons	Programming/Planning Stage	To be determined
Grove Park	Programming/Planning Stage	To be determined
Fain	Programming/Planning Stage	To be determined
Woodson	Programming/Planning Stage	To be determined

C. Projects Completed (May 1998 - To Date)

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Adamsville	Renovation/Addition	Summer 2001
Beecher Hills	Renovated	Fall 1999
Benteen	Renovated	Winter 2000
Benteen (Phase II)	Renovation/Addition	Summer 2005
BEST Academy (Phase II, III and IV)	New	Winter 2009
BEST Academy (Phase I)	New	Summer 2009

- Note:
- Construction Type
 "Phased" - Students and staff remain at facility during construction.
 "Relocated" - Students and staff are placed at an alternate site during construction.
 "New" - Construction of new or additional space.
 - * Funded with other Capital funds other than SPLOST

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
Bethune	Reconstruction	Fall 1999
Blalock	Renovated	Summer 2002
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Blalock	Renovated	Summer 2002
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Brandon Primary*	Renovation/Addition	Winter 2009
Brandon (Phase I)	Addition	Spring 2005
Brandon (Phase II)	Parking Lot	Summer 2005
Brandon Primary (Phase I)	Renovation/Addition	Summer 2009
Brown (Renovation and Gym)	Renovated	Winter 2001
Bunche	Renovation/Addition	Summer 2015
Bunche (HVAC)	Renovated	Fall 2006
Bunche (Renovation)	Renovated	Summer 2001
Burgess-Peterson Academy	New	Summer 2004
CS King Academy Phase II)	New	Winter 2009
CS King Academy (Phase I)	New	Summer 2009
Capitol View	Phased	Summer 2004
Carver	New	Summer 2005
Centennial Place	New	Fall 1998
Coan	Renovation	Winter 2003
Connally (Renovation and Addition)	Renovation	Winter 2000
Continental Colony	Renovation	Summer 2011
Cook	New	Winter 2000
Crim (Phase I, II, III, IV)	Renovations	Summer 2008
Deerwood Academy (Formerly Southwest)	New	Summer 2004
Dobbs (Lakewood/Dobbs)	New	Summer 2003
Douglass (Phase I)	New	Winter 2004
Douglass (Phase II)	Renovation	Fall 2004
Dunbar*	Renovation/Addition	Winter 2009
Fain (Phase I)	Renovation	Summer 2009
Fickett	Renovation	Summer 2009
Finch (Formerly Arkwright/Ragsdale)	New	Winter 2005
Garden Hills (Phase I)	Renovated	Spring 2003
Garden Hills (Phase II)	Addition	Summer 2005
Gideons	Renovation	Summer 2000
Grady	Renovation	Summer 2004
Grady Stadium	Renovation	Summer 2010
Grove Park (Addition)	Renovation/Addition	Winter 2000
Guice	Renovated	Fall 1998
Harper/Archer (Conversion from HS to MS)	Renovated	Winter 2002
Heritage Academy (formerly Minnie Howell)	New	Summer 2002
Herndon	New	Winter 2002
Hill	Addition	Summer 2000
Hope	New	Fall 2002
Humphries	Renovated	Fall 1998
Hutchinson	Addition	Summer 2001
Inman (Auditorium)	Renovation	Spring 2005
Inman (Phase I, II & III)	Renovation/Addition	Summer 2004
Jackson	Renovation/Addition	Spring 2005
Jackson Primary*	Addition	Winter 2009
Kennedy	Renovation/Addition	Fall 2004
Kimberly	Phased	Fall 1999

C. **Projects Completed (May 1998 - To Date) (Continued)**

<u>Project Name</u>	<u>Construction Type</u>	<u>Date of Completion</u>
King, M. L.	Renovation	Summer 2003
Lakewood Stadium	New	Fall 2012
Long	Renovation/Addition	Winter 2006
M. A. Jones	New	Winter 2005
Mary Lin	Addition/Renovation	Summer 2015
Maynard Jackson	Renovation	Winter 2013
Mays	Renovation	Fall 2011
Mays	Renovation	Summer 2003
Mays	Renovation	Winter 2007
Morningside (Multi-Purpose)	New	Summer 2001
Morningside (Phase II)	Renovation/Addition	Summer 2006
Miles	New	Summer 2003
New North Atlanta	New	Winter 2013
New North Atlanta*	Renovation/New	Summer 2013
North Atlanta (Phase I, II & III)	Renovation	Summer 2011
Oglethorpe	Renovation/Addition	Fall 1999
Parkside (Slaton/West/Guice)	New	Summer 2001
Parks	Renovation	Summer 2004
Peyton Forest (SPLOST I)	Phased	Fall 1999
Peyton Forest (Phase II thru IV)	Phased	Summer 2011
Price	New	Summer 2002
Rivers	New	Fall 2014
Rivers	Phased	Fall 1999
Scott (Addition/Renovation)	Renovation/Addition	Summer 2002
Slater (Slaton/Campbell/Lakewood)	Renovation/Addition	Summer 2002
Smith Intermediate	Addition	Fall 2010
Smith Intermediate	New	Winter 2009
Smith (Addition/Renovation)	Addition	Summer 2000
Smith (Cafeteria/Kitchen)	Renovated	Spring 2004
South Atlanta	Renovation	Summer 2008
Springdale Park	Addition	Summer 2014
Springdale Park (Parking Lot)	New	Summer 2011
Springdale Park	New	Summer 2009
Stanton, D.H.	Phased	Winter 2000
Stanton, F.L.	Renovation	Winter 2000
Sylvan	New	Summer 2015
Sutton	Renovation/Addition	Summer 2006
Therrell	New/Renovation	Summer 2011
Therrell	Renovation	Summer 2004
Thomasville Heights	Renovation	Winter 2001
Toomer	Renovation/Addition	Fall 1998
Towns (Addition and Renovation)	Renovation/Addition	Summer 2000
Turner	Renovation	Winter 1999
Usher (Conversion from MS to ES)	Reconstruction	Summer 2003
Venetian Hills (Addition)	Phased	Winter 2000
Waters	Phased	Fall 1999
Washington	Renovation/Addition	Winter 2005
West Manor	Renovation	Summer 2000
White	Renovation	Fall 1999
Woodson	Phased	Fall 1998
Woodson	Addition	Summer 2004
Young	Renovation/Addition	Winter 2009

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Boyd	Demolition efforts involving interior walls, floor slabs, plumbing, electrical, HVAC, and kitchen equipment are complete. Exterior demolition of the windows, walls, and the breezeway are approaching completion. New wall construction, overhead electrical, and underground plumbing have commenced. The CM has evaluated subcontractor bids and is now executing contracts. Issuance of the Land Disturbance and Building Permits is complete.	7/15/15(A) - 12/1/16	Architect - J. W. Robinson CM - Winter Construction Budget = \$11,000,000 (SPLOST IV)
Brandon Primary	Continue installation of concrete masonry unit (CMU) and brick veneer in the new building addition. Continue electrical and plumbing rough-in work in the new building. The new building addition is expected to be complete by June 10, 2016.	6/1/15(A) - 7/1/16	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Brown	<p>Complete erection of structural steel and decking in the new building addition. Continue installation of mechanical, electrical and plumbing (MEP) rough-ins in the areas being renovated in the existing building. New walls and partitions in the renovated spaces are being prepared to receive final finishing touches. Installation of new terrazzo floors in the existing building is 90% complete. Underground storm water detention structures on the south side of the property is installed and complete. The spaces in the lower level of the building and in the gym are in the final stages of design and a cost estimate is being reviewed and finalized. The intent of this additional scope of work is to include this as part of the CM contract.</p>	7/1/15(A) - 12/1/16	<p>Architect - Cooper Carry CM - J. E. Dunn Construction Budget - \$22,200,000 (SPLOST IV)</p>
Kimberly	<p>Interior walls, ceilings, floor slab, and kitchen equipment demo is primarily complete throughout the building. The Land Disturbance Permit (LDP) has been issued and site work will commence shortly. The CM has evaluated subcontractor bids and is executing contracts. Issuance of the Building Permit is expected soon.</p>	7/15/15(A) - 12/1/16	<p>Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 (SPLOST IV)</p>

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
King, M. L.	<p>Saw cutting window openings at perimeter substantially complete. MEP rough-in continues throughout. Patching and repairing and painting drywall surfaces at pods. Underground detention system complete and underground storm and sewer work in ongoing at football field. Erosion control measures are being maintained. Poured slab on grade at administration building pad and theater. Media center structural steel has been erected. Trade contractor approval letters are being assessed for award.</p>	1/30/15(A) - 7/1/16	<p>Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 (SPLOST IV)</p>
Long	<p>New Auditorium: Overhead conduit to backstage has begun. MEP overhead rough-ins continues. Structural steel erection continues.</p> <p>Classroom Addition: Metal roof decking installation complete. Continue to build stairwell CMU walls. MEP trades working on interior build out. MEP rough-in inspection is complete. Framing interior walls has begun. Pulling main power feeder from existing to new addition is complete.</p> <p>New Administration: Poured continual and spread footings is complete. Relocate school entrance and pour temporary sidewalk into school is complete.</p>	7/1/15(A) - 12/1/16	<p>Architect - BRPH Architect-Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 (SPLOST IV)</p>

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Woodson	Project has been suspended based on District reorganization.	TBD	Architect - Gardner Spencer Smith Trench & Jarbeau CM - TBD Budget - \$10,235,395 (SPLOST IV)
Young	Classroom Addition: Metal roof decking installation complete. Continue to build stairwell CMU walls. MEP trades working on interior build out. MEP rough-in inspection is complete. Framing interior walls has begun. Started installation of exterior sheathing. Pulling main power feeder from existing to new addition is complete.	7/1/15(A) - 12/1/16	Architect - Perkins+Will CM - H. J. Russell & Company Budget - \$10,800,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville	Project is closed-out. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 (SPLOST I)
Beecher Hills	Project is closed-out. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 (SPLOST I)
Benteen	Phase I - Project is complete. Phase II - Project is complete. Warranty has expired.	7/16/98(A) -3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 (SPLOST I & II)
BEST Academy	Phase I-Middle School Bldg.: Project is closed-out. Phase all and Phase III-Media Center and Practice Gym: Project is closed-out. Phase live-High School Bldg., Main Gymnasium, Auditorium: Project is closed-out. Site Work: Project is closed-out. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 (SPLOST III)
Bethune	Project is closed-out. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 (SPLOST I)
Blalock	Project is closed-out. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bolton Academy	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 (SPLOST II)
Brandon Primary*	Phase I - Project is closed-out. Phase II - Project is closed-out. Warranty has expired.	Phase I 10/14/08(A) - 8/3/09(A) Phase II 4/1/09(A) - 12/7/09(A)	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$12,971,200 (SPLOST III)
Brandon	Phase I Addition: - Project is close-out. Warranty has expires. Phase II Parking Lot: - Project is close-out. Warranty has expires.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 (SPLOST I)
Brown	Project is closed-out. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 (SPLOST I)
Bunche	Additional change request items and several remaining warranty related issues have been completed. Confirmed completion of outstanding commissioning report issues required for validation of the intended HVAC design. Currently conducting a system performance evaluation period to ensure proper operation following commissioning repairs.	11/18/13(A) - 7/1/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 (SPLOST IV)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bunche	Project is closed-out. Warranty has expired. HVAC renovation.	6/18/01(A) - 10/12/01(A) 5/26/06(A) - 10/31/06(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 (SPLOST I)
Burgess-Peterson Academy	Project is closed-out. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 (SPLOST II)
Capitol View	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 (SPLOST IV)
Carver	Project is closed-out. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 (SPLOST II)
Centennial Place	Project is closed-out. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 (SPLOST I)
Continental Colony	Project is closed-out. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
C.S. King Academy	Phase I Middle/High Classroom: Project is closed-out. Phase II Assembly Building: Project is closed-out. Site Work: Project is closed-out. Sports Lighting: Project is closed-out. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 (SPLOST III)
Coan	Project is closed-out. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 (SPLOST II)
Connally	Project is closed-out. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 (SPLOST I)
Cook	Project is closed-out. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 (SPLOST I)
Crim (Phase I)	Project is closed-out. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase II)	Project is closed-out. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below
Crim (Phase III)	HVAC Installation - Project is closed-out. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Crim (Phase IV)	Replace Gymnasium Light Fixtures - Project is closed-out. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 (SPLOST II & III)
Deerwood Academy	Project is closed-out. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 (SPLOST II)
Dobbs	Project is closed-out. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 (SPLOST II)
Douglass	Phase I - Addition: Project is closed-out. Warranty has expired.	6/14/02(A) - 12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 (SPLOST II)
Douglass	Phase II - Renovation: Project is closed-out. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 (SPLOST II)
Dunbar	1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is closed-out. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 (SPLOST III)
Fain	Phase I - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Fickett	Project is closed-out. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 (SPLOST III)
Finch	Project is closed-out. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 (SPLOST II)
Garden Hills	Phase I - Renovation/Addition: Project is closed-out. Phase II - Multi-Purpose Addition: Project is closed-out. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 (SPLOST III)
Gideons	Project is closed-out. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 (SPLOST I)
Grady	Project is closed-out. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 (SPLOST II)
Grady (Fields @ Crim HS)	Project is closed-out. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 (SPLOST II)
Grady Stadium	JROTC/Athletics: Project is closed-out. East/West Stands: Project is closed-out. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Grove Park	Project is closed-out. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 (SPLOST I)
Guice	Project is closed-out. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jv. Budget = \$2,583,315 (SPLOST I)
Harper/Archer	Project is closed-out. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jv Budget = \$14,164,706 (SPLOST II)
Heritage Academy	Project is closed-out. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv. Budget = \$10,884,000 (SPLOST I)
Herndon	Project is closed-out. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 (SPLOST I)
Hill	Project is closed-out. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I)
Hope	Project is closed-out. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Humphries	Project is closed-out. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM -Beers/Moody, jv. Budget = \$5,312,049 (SPLOST I)
Hutchinson	Project is closed-out. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 (SPLOST I)
Inman	Project is closed-out. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 (SPLOST II)
Jackson	Project is closed-out. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 (SPLOST II)
Jackson Primary	Project is closed-out. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$5,200,935 (SPLOST III)
Jones M. A.	Project is closed-out. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 (SPLOST II)
Kennedy	Project is closed-out. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Kimberly	Project is closed-out. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 (SPLOST I)
King	Project is closed-out. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 (SPLOST II)
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 (SPLOST III)
Long	Project is closed-out. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins + Will CM - C. D. Moody Budget = \$16,127,905 (SPLOST II)
Mary Lin	Phase IV: The work to raise the corner of the planter near the entry drive continues; guardrails to be installed along the top of the front retaining walls and down the stairs work has begun. Completion of several warranty related issued continues.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 (SPLOST IV)
Maynard Jackson	Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins + Will CM - Winter Construction Budget = \$48,275,615 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Mays	Project is closed-out. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 (SPLOST III)
Miles	Project is closed-out. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 (SPLOST II)
Morningside	Project is closed-out. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 (SPLOST I)
Morningside (Phase II)	Selective Renovations - Project is closed-out. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 (SPLOST II)
North Atlanta (New)	Project is substantially complete. Punch list items are currently being completed.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 (SPLOST III)
North Atlanta	Phase I - Project is closed-out. Warranty has expired. Phase II - Project is closed-out. Warranty has expired. Phase III - Project is closed-out. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1/11(A)	Architect - Richard, Wittschiebe & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 (SPLOST III)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Oglethorpe	Project is closed-out. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 (SPLOST I)
Parkside	Project is closed-out. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 (SPLOST I)
Parks	School is now closed (2013). Facility will be temporary site for Sylvan MS for 2013-2015.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 (SPLOST II)
Peyton Forest (SPLOST I)	Project is closed-out. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 (SPLOST I)
Peyton Forest (SPLOST III)	Phase I Selective: Project is closed-out. Phase II - Project is closed-out. Phase III Electrical Upgrade - Project is closed-out. Phase IV Kitchen and Restroom Renovation - Project is closed-out. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 (SPLOST II)
Price	Project is closed-out. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Rivers	Continue the process of obtaining and collecting close-out documents and warranty information. Work regarding additional parking spaces in the lower ball field is complete including new asphalt topping on the track. A new striping plan for the new parking spaces is currently being reviewed with the school and APS for final implementation.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 (SPLOST IV)
Rivers	Project is closed-out. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jr. Budget = \$2,928,797 (SPLOST I)
Scott (Phase I)	Project is closed-out. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 (SPLOST I)
Scott (Kitchen)	Project is closed-out. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Scott (Phase II)	Project is closed-out. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above (SPLOST I)
Slater	Project is closed-out. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jr Budget = \$8,228,747 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Smith	Phase I-Cafeteria/Kitchen: Project is closed-out. Phase II-Site Drainage: Project is closed-out. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 (SPLOST II)
Smith Intermediate	Phase I - Project is closed-out. Phase II - 8 Classroom Addition: Project is closed-out. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 (SPLOST III)
Springdale Park	Project is substantially complete. Final punch list is currently being completed and the Architect is in the process of completing close-out documents.	10/1/13(A) - 8/1/14(A)	Architect - Perkins + Will CM - Barton Malow Budget = \$10,500,000 (SPLOST IV)
Springdale Park	Phase I Classroom/Rutland House: Project is closed-out. Phase II Hirsh House: Project is closed-out. Phase III Gym Renovation: Project is closed-out. Phase IV- Parking Lot: Project is closed-out. Warranty has expired.	Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A)	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 (SPLOST III)
South Atlanta	Project is closed-out. Warranty has expired.	11/6/06(A) - 7/1/08(A)	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 (SPLOST II)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
D.H. Stanton	Project is closed-out. Warranty has expired.	11/19/99(A) - 12/30/00(A)	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 (SPLOST I)
F. L. Stanton	Project is closed-out. Warranty has expired.	8/12/98(A) - 12/17/99(A)	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jr. Budget = \$7,060,197 (SPLOST I)
Sutton	Project is closed-out. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 (SPLOST II)
Sylvan Hills	The project is substantially complete and the CM is in the process of completing the remaining punch list items	11/18/13(A) - 7/31/15(A)	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 (SPLOST IV)
Therrell	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 (SPLOST III)
Thomasville Heights	Project is closed-out. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 (SPLOST I)
Toomer	Project is closed-out. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Towns	Project is closed-out. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiebe CM - Hairston Construction Budget = \$8,414,818 (SPLOST I)
Turner	Project is closed-out. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 (SPLOST I)
Usher/Collier Heights	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 (SPLOST II)
Venetian Hills	Project is closed-out. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 (SPLOST I)
Washington	Project is closed-out. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM -Turner Construction Budget = \$29,194,568 (SPLOST II)
Waters	Project is closed-out. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 (SPLOST I)
White	Project is closed-out. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jv Budget= \$6,274,890 (SPLOST I)

**CAPITAL CONSTRUCTION PROGRAM
STATUS REPORT
(Program Primarily Funded by SPLOST)**

March 1, 2016

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
West Manor	Project is closed-out. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jv. Budget = \$3,869,098 (SPLOST I)
Woodson	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 (SPLOST I & II)
Young	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is closed-out. Performing Arts: Project is closed-out. Athletic Field: Project is closed-out. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins + Will CM - H. J. Russell & Company Budget = \$26,137,599 (SPLOST III)