



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** May 01, 2023

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

| PROJECT MILESTONES            | SUBMITTAL / START | APPROVAL / COMPLETION |
|-------------------------------|-------------------|-----------------------|
| <b>Schematic Design</b>       | 02.15.2023        | 05.19.2023            |
| <b>Design Development</b>     | 05.22.2023        | 07.28.2023            |
| <b>Construction Documents</b> | 07.31.2023        | 10.06.2023            |
| <b>Permitting &amp; GMP</b>   | 10.09.2023        | TBD                   |
| <b>Construction</b>           | TBD               | TBD                   |

### Design status:

GMC has shared updated concept drawings with the APS Team based on the discussion at the meeting on 04.14. Next steps are to meet with the school's principals to review concepts with them. APS has begun to schedule those meetings for Thursday and Friday of this week (May 04<sup>th</sup> and 05<sup>th</sup>). Completing those meetings this week will be necessary to complete SD drawings by May 19<sup>th</sup>, the currently scheduled deadline.

### Previous week's accomplishments:

- GMC has continued work on portions of the drawings that will not be impacted by changes to the design.

### Upcoming project goals:

- The design team will attend review meetings with the APS Team and the principal of each school to discuss.
- Progress on Schematic Design will continue.

### Upcoming meetings:

- Review concepts with each school's principal.
  - Archer Campus – TBD
  - John Lewis – TBD
  - Mays – TBD
  - Sutton – May 05, 10 AM
  - Therrell – TBD
  - Washington – May 04, 9 AM
  - Young – May 04, 2 PM

### Owner actions:

- Set up Procore site for the project and share login information with the GMC Team.
- Provide GMC's PO for this project.
- Begin procurement for the CM at Risk.
- Continue scheduling review meetings with school principals.

### Design TEAM ACTIONS:

- Attend review meeting with school principals.