



# DESIGN STATUS UPDATE

**Project Title:** Multiple Vestibule Projects

**Client:** Atlanta Public Schools

**Address:** Multiple

**Issue Date:** August 21, 2023

**Goodwyn Mills Cawood**

6120 Powers Ferry Road NW  
Suite 200  
Atlanta, GA 30339

T (770) 952-2481  
F (770) 955-1064

www.gmcnetwork.com

PROJECT MILESTONES	SUBMITTAL / START	APPROVAL / COMPLETION
<b>Schematic Design</b>	02.15.2023	07.14.2023
<b>Design Development</b>	07.17.2023	08.18.2023
<b>Construction Documents</b>	08.21.2023	10.01.2023
<b>Permitting &amp; GMP</b>	10.01.2023	TBD
<b>Construction</b>	Summer 2024	Fall 2024

### Design status:

GMC has continued to review drawings and complete site visits with the APS team, and will be completing Design Development drawings this week.

### Previous accomplishments:

- GMC has reviewed each concept with the APS Team and has made the appropriate adjustments.
- Site visits to assess security infrastructure and hardware were held last Tuesday at Towns ES, HJ Russell MS, Wesley International Academy, East Lake ES, Thomasville Heights ES, and Long MS.
- Design Development drawings have been completed and submitted to APS.

### Upcoming project goals:

- Complete Cost Estimates for each school.
- Visit each school with hardware, security, and MEP Consultants to review existing conditions.
  - GMC has proposed dates for site visits to the remaining sites.
- **POs have been provided for Mays HS, Washington HS, Archer, John Lewis, and Young MS only. Alex has been following up with procurement on POs for the remaining 14 schools.**

### Upcoming meetings:

- Site Review Meetings with Engineers & Consultants
  - Towns, Thomasville, East Lake, HJ Russel MS, Long MS, and Wesley. – COMPLETED 08.08
  - Remaining Site - TBD
- DD Review meeting with APS Team
  - August 9<sup>th</sup> at 10 AM - COMPLETED
  - August 16<sup>th</sup> at 1:30 PM - COMPLETED

### Owner actions:

- **Provide GMC's POs for this project.**
- Provide feedback on appropriate dates for site visits.
- Continue CM Solicitation Process.
- Provide feedback on whether or not new reception desks are to be furniture or Contractor provided.

### Design team actions:

- Provide Cost Estimates